

BILLING DPR							
State	Odisha	District	Khordha	Block	Balianta	Gram Panchayat	Jhinti Sasan
<b>Work Code</b>	OD/362/3456/119542/407665/00061573 (CONSTRUCTION OF KALYAN MANDAP AT HATAPOKHARISAHAI ,JHINTISASAN GP)						
<b>Project Category</b>	Building						
<b>Financial Year</b>	2020-21		<b>Execution Level</b>		PS		
<b>Executing Agency</b>	Panchayat Samiti, Balianta		<b>Bill Status</b>		Final Bill		
<b>Proposal Date</b>	02-05-2025		<b>Date of Commencement</b>		06-11-2025		
<b>Date of Completion</b>	24-11-2025		<b>Scheme Name</b>		5th SFC Grant in Aid		
<b>Scheme Component Name</b>	Creation of Capital Asset for Revenue Generation		<b>Project Sub-Category</b>		Kalyan Mandap		
<b>Project Type</b>	New Work		<b>Name of Executant</b>				

### Administrative Approval Details

<b>Approval No.</b>	OD/362/3456/119542/407665/00061573/AS
---------------------	---------------------------------------

### Technical Sanction Details

<b>Technical Sanction No.</b>	OD/362/3456/119542/407665/00061573/TS
<b>Fund Sanction No.</b>	
<b>Fund Sanction Amount (in Rs.)</b>	1000000

### ACTIVITY STATEMENT

S/N	ACTIVITY TAKEN	UNIT	QUANTITY	UNIT PRICE (IN RS.)	TOTAL (IN RS.)
1	<b>R.C.C. Work (AR040A) : Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&amp;P required for the work etc. complete and as per direction of Engineer-in charge. (excluding centring and shuttering)</b>	Cum	43.317475	6172.280204695	132614.19801709
2	<b>R.C.C. Work (AR0409) : Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.</b>	Qntl	50.144894	9008.7358242	132614.19801709

3	<b>R.C.C. Work (AR0410e) : Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. Lintels Data for 7.8 sqm	Sqm	15	499.15267251462	132614.19801709
4	<b>R.C.C. Work (AR0410d) : Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. beams, column, grider and bressmer, etc. Data for 4.2sqm	Sqm	124.429	1047.3822930467	132614.19801709
5	<b>R.C.C. Work (AR0410a) : Centring &amp; Shuttering for R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas up to 4.3m height	Sqm	200.115	662.689943368	132614.19801709
<b>Total Amount (in Rs.): 989535.9158847</b>					

## LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	<b>R.C.C. Work (AR0404A) : Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (excluding centring and shuttering)	-	43.317475	Cum
i	Un-Skilled	1.3333	57.7551894175	-
ii	Skilled	0.1	4.3317475	-
iii	Semi-Skilled	0.0573	2.4820913175	-
2	<b>R.C.C. Work (AR0409) : Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position</b> - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	50.144894	Qntl
i	Un-Skilled	0.8	40.1159152	-
ii	Highly-Skilled	0.3	15.0434682	-
iii	Semi-Skilled	0.044	2.206375336	-

3	<b>R.C.C. Work (AR0410e) : Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. Lintels Data for 7.8 sqm	-	15	Sqm
i	Semi-Skilled	0.16025641025641	2.4038461538462	-
ii	Skilled	0.16025641025641	2.4038461538462	-
4	<b>R.C.C. Work (AR0410d) : Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. beams, column, grider and bressmer, etc. Data for 4.2sqm	-	124.429	Sqm
i	Semi-Skilled	0.6547619047619	81.471369047619	-
ii	Skilled	0.6547619047619	81.471369047619	-
5	<b>R.C.C. Work (AR0410a) : Centring &amp; Shuttering for R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas up to 4.3m height	-	200.115	Sqm
i	Semi-Skilled	0.305555555555556	61.14625	-
ii	Skilled	0.305555555555556	61.14625	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	97.8711046175	462	45216.450333285
2	Skilled	149.35321270147	562	83936.505538223
3	Semi-Skilled	149.70993185497	512	76651.485109742
4	Highly-Skilled	15.0434682	612	9206.6025384
<b>Total:</b>				<b>215011.04351965</b>

## MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	<b>R.C.C. Work (AR0404A) : Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (excluding centring and shuttering)	-	43.317475	Cum
i)	<b>BRM340 : Cement</b>	3.4733	150.4545859175	1 Qntl.

ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	19.49286375	1 Cum
iii)	<b>BRM060</b> : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	15.594291	1 Cum.
iv)	<b>BRM052</b> : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	23.3914365	1 Cum.
2	<b>R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position</b> - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	<b>50.144894</b>	Qntl
i)	<b>BRM162</b> : Binding Wire.	0.8	40.1159152	1 Kg.
ii)	<b>BRM341</b> : Steel	1.05	52.6521387	1 Qntl.
3	<b>R.C.C. Work (AR0410e) :.Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. Lintels Data for 7.8 sqm	-	<b>15</b>	Sqm
i)	<b>BRM094</b> : Non-sal bullahs 125mm. mean dia of any length.	0.26923076923077	4.0384615384615	1Mtr.
ii)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0052948717948718	0.079423076923077	1Cum.
4	<b>R.C.C. Work (AR0410d) :.Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. beams, column, grider and bressmer, etc. Data for 4.2sqm	-	<b>124.429</b>	Sqm
i)	<b>BRM084</b> : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.55238095238095	68.73220952381	1Mtr
ii)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0051904761904762	0.64584576190476	1Cum.
5	<b>R.C.C. Work (AR0410a) :.Centring &amp; Shuttering for R.C.C. floor and roof slabs, landings,balconies, projecting sun shades and chajjas</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas up to 4.3m height	-	<b>200.115</b>	Sqm
i)	<b>BRM084</b> : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.622222222222222	124.516	1Mtr
ii)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0050222222222222	1.005022	1Cum.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	<b>BRM340</b>	150.4545859175	1 Qntl.	569.387	85666.885311808
2	<b>BRM028</b>	19.49286375	1 Cum	481.81	9391.8566833875
3	<b>BRM060</b>	15.594291	1 Cum.	2397.58	37388.56021578
4	<b>BRM052</b>	23.3914365	1 Cum.	2382.2	55723.0800303
5	<b>BRM162</b>	40.1159152	1 Kg.	90.1	3614.44395952
6	<b>BRM341</b>	52.6521387	1 Qntl.	6679.917	351711.91638849
7	<b>BRM094</b>	4.0384615384615	1Mtr.	240.106	969.65884615385
8	<b>BRM104</b>	1.7302908388278	1Cum.	58573.086	101348.47410768
9	<b>BRM084</b>	193.24820952381	1Mtr	250.166	48344.131583733
<b>Total: 694159.00712685</b>					

## ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	<b>R.C.C. Work (AR0404A) :.Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&amp;P required for the work etc. complete and as per direction of Engineer-in charge. (excluding centring and shuttering)</b>	-	<b>43.317475</b>	Cum
i)	<b>BRM340 : Cement</b>	3.4733	150.4545859175	1 Qntl.
ii)	<b>BRM028 : Screened and washed sharp sand for mortar</b>	0.45	19.49286375	1 Cum
iii)	<b>BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve &amp; retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)</b>	0.36	15.594291	1 Cum.
iv)	<b>BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve &amp; retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)</b>	0.54	23.3914365	1 Cum.
2	<b>R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.</b>	-	<b>50.144894</b>	Qntl
i)	<b>BRM341 : Steel</b>	1.05	52.6521387	1 Qntl.

3	<b>R.C.C. Work (AR0410e) :.Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. Lintels Data for 7.8 sqm</b>	-	15	Sqm
i)	<b>BRM094</b> : Non-sal bullahs 125mm. mean dia of any length.	0.0035384615384615	0.053076923076923	1Mtr.
ii)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0052948717948718	0.079423076923077	1Cum.
4	<b>R.C.C. Work (AR0410d) :.Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. beams, column, grider and bressmer, etc. Data for 4.2sqm</b>	-	124.429	Sqm
i)	<b>BRM084</b> : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.0056666666666667	0.705097666666667	1Mtr
ii)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0051904761904762	0.64584576190476	1Cum.
5	<b>R.C.C. Work (AR0410a) :.Centring &amp; Shuttering for R.C.C. floor and roof slabs, landings,balconies, projecting sun shades and chajjas - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas up to 4.3m height</b>	-	200.115	Sqm
i)	<b>BRM084</b> : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.0076666666666667	1.534215	1Mtr
ii)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0050222222222222	1.005022	1Cum.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	<b>BRM028</b>	19.49286375	1 Cum	146.25	2850.8313234375
2	<b>BRM060</b>	15.594291	1 Cum.	319.5	4982.3759745
3	<b>BRM052</b>	23.3914365	1 Cum.	319.5	7473.56396175
<b>Total: 15306.771259687</b>					

#### ADDITION COMPONENT

SI.No.	Item Name	Amount (in Rs.)
1	Display Citizen Board @ Rs. 568	Rs. 568
2	Contingency @ 1%	Rs. 9895.359158847
<b>Total Addition Component Amount (in Rs.): 10463.359158847</b>		

#### DEDUCTION COMPONENT

SI.No.	Item Name	Amount (in Rs.)
--------	-----------	-----------------

1	Contingency @ Rs. 9895.35	Rs. 9895.35
2	Royalty @ Rs. 5750.39480625	Rs. 5750.39480625
3	Additional Royalty @ Rs. 8693.8172325	Rs. 8693.8172325
4	EMF @ Rs. 287.5197403125	Rs. 287.5197403125
5	DMF @ Rs. 575.039480625	Rs. 575.039480625
6	Empty Gunny Bag (Cement x Gunny Bag Rate : 0 x 3.945) @ 1187.445	Rs. 1187.445
7	Labour Cess @ Rs. 9895.35	Rs. 9895.35
8	Any Other Lumpsum Bill @ Rs. 19790	Rs. 19790
<b>Total Deduction Component Amount (in Rs.): 56074.916259688</b>		

**Total Net Amount (in Rs.): 943924.35878386**