

**BILLING DPR**

<b>State</b>	Odisha	<b>District</b>	Cuttack	<b>Block</b>	Banki Dampara	<b>Gram Panchayat</b>	Pathapur
--------------	--------	-----------------	---------	--------------	---------------	-----------------------	----------

<b>Work Code</b>	OD/350/3335/116930/398954/00030301 (Const Of Road From Gobinda Sahoo House To Nua Ghara Near Tala Danda Road,Amarendrapur)
<b>Project Category</b>	Road

<b>Financial Year</b>	2023-24	<b>Execution Level</b>	PS
<b>Executing Agency</b>	Panchayat Samiti, Banki Dampara	<b>Bill Status</b>	Final Bill
<b>Proposal Date</b>	-	<b>Date of Commencement</b>	06-11-2025
<b>Date of Completion</b>	15-01-2026	<b>Scheme Name</b>	5th SFC Grant in Aid
<b>Scheme Component Name</b>	All Weather Connectivity	<b>Project Sub-Category</b>	CC Road
<b>Project Type</b>	New Work	<b>Name of Executant</b>	

**Administrative Approval Details**

<b>Approval No.</b>	OD/350/3335/116930/398954/00030301/AS
---------------------	---------------------------------------

**Technical Sanction Details**

<b>Technical Sanction No.</b>	OD/350/3335/116930/398954/00030301/TS
<b>Fund Sanction No.</b>	15598
<b>Fund Sanction Amount (in Rs.)</b>	201000

**LABOUR STATEMENT**

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	<b>Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift</b> - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	3.1255	Cum
i	Un-Skilled	0.516	1.612758	-
2	<b>Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed</b> - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	15.0275	Cum
i	Un-Skilled	0.1236	1.857399	-

3	<b>Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	15.1775	Cum
i	Skilled	0.18	2.73195	-
ii	Un-Skilled	3.9	59.19225	-
4	<b>Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum</b> - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	11.6055	Cum
i	Un-Skilled	4.6	53.3853	-
ii	Skilled	0.68	7.89174	-
5	<b>R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	31.255	Sqm
i	Semi-Skilled	0.05	1.56275	-
ii	Skilled	0.05	1.56275	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	116.047707	462	53614.040634
2	Skilled	12.18644	562	6848.77928
3	Semi-Skilled	1.56275	512	800.128
<b>Total:</b>				<b>61262.947914</b>