

BILLING DPR							
State	Odisha	District	Balasore	Block	Khaira	Gram Panchayat	Garsang

Work Code	OD/346/3304/116210/394111/00041900 (Improvement of road from Mangaraj Barik House to Mahadev mandira)
Project Category	Road

Financial Year	2024-25	Execution Level	PS
Executing Agency	Panchayat Samiti, Khaira	Bill Status	Final Bill
Proposal Date	16-07-2024	Date of Commencement	05-08-2025
Date of Completion	19-08-2025	Scheme Name	SFC Devolution of Fund
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI	Project Sub-Category	CC Road
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/346/3304/116210/394111/00041900/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/346/3304/116210/394111/00041900/TS
Fund Sanction No.	202038
Fund Sanction Amount (in Rs.)	202038

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	23.17446912	Cum
i	Un-Skilled	4.6	106.602557952	-
ii	Skilled	0.68	15.7586390016	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	106.602557952	462	49250.381773824
2	Skilled	15.7586390016	562	8856.3551188992
				Total: 58106.736892723