

BILLING DPR							
State	Odisha	District	Cuttack	Block	Tigiria	Gram Panchayat	Bhiruda
<b>Work Code</b>	OD/350/3345/117170/398980/00043064 (Const of CC Road from Sabhapati Parida House to Post Office , Bhiruda ,, W.N-07)						
<b>Project Category</b>	Road						
<b>Financial Year</b>	2023-24		<b>Execution Level</b>		PS		
<b>Executing Agency</b>	Panchayat Samiti, Tigiria		<b>Bill Status</b>		Final Bill		
<b>Proposal Date</b>	20-07-2023		<b>Date of Commencement</b>		29-07-2025		
<b>Date of Completion</b>	01-08-2025		<b>Scheme Name</b>		5th SFC Grant in Aid		
<b>Scheme Component Name</b>	All Weather Connectivity		<b>Project Sub-Category</b>		CC Road		
<b>Project Type</b>	New Work		<b>Name of Executant</b>				

### Administrative Approval Details

<b>Approval No.</b>	OD/350/3345/117170/398980/00043064/AS
---------------------	---------------------------------------

### Technical Sanction Details

<b>Technical Sanction No.</b>	OD/350/3345/117170/398980/00043064/TS
<b>Fund Sanction No.</b>	15598
<b>Fund Sanction Amount (in Rs.)</b>	300000

### LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	<b>Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	2.194665	Cum
i	Skilled	0.18	0.3950397	-
ii	Un-Skilled	3.9	8.5591935	-
2	<b>Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum</b> - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	37.816787675	Cum
i	Un-Skilled	4.6	173.957223305	-
ii	Skilled	0.68	25.715415619	-

<b>Sl.No.</b>	<b>Labour Type</b>	<b>Qty Unit</b>	<b>Rate</b>	<b>Amount</b>
1	Skilled	26.110455319	562	14674.075889278
2	Un-Skilled	182.516416805	462	84322.58456391
				<b>Total: 98996.660453188</b>