

BILLING DPR							
State	Odisha	District	Balasore	Block	Remuna	Gram Panchayat	Nuagan
Work Code	OD/346/3307/116284/392795/00048303 (R/R OF RD ROAD TO PABITRA MOHAN MALLIK HOUSE)						
Project Category	Road						
Financial Year	2024-25		Execution Level		PS		
Executing Agency	Panchayat Samiti, Remuna		Bill Status		Final Bill		
Proposal Date	22-11-2024		Date of Commencement		15-08-2025		
Date of Completion	18-08-2025		Scheme Name		Severe Cyclonic Storm DANA 2024		
Scheme Component Name	Self/Personal Deposit		Project Sub-Category		CC Road		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/346/3307/116284/392795/00048303/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/346/3307/116284/392795/00048303/TS
Fund Sanction No.	27033
Fund Sanction Amount (in Rs.)	90000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	2.2	Cum
i	Un-Skilled	0.516	1.1352	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	7.65	Cum
i	Un-Skilled	0.1236	0.94554	-

3	Concrete (AR0303a) : Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	7.3	Cum
i	Un-Skilled	3.9	28.47	-
ii	Skilled	0.18	1.314	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	5.5	Cum
i	Un-Skilled	4.6	25.3	-
ii	Skilled	0.68	3.74	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	20	Sqm
i	Semi-Skilled	0.05	1	-
ii	Skilled	0.05	1	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	55.85074	462	25803.04188
2	Skilled	6.054	562	3402.348
3	Semi-Skilled	1	512	512
Total:				29717.38988