

BILLING DPR							
State	Odisha	District	Gajapati	Block	R.Udayagiri	Gram Panchayat	Mangarajpur
Work Code	OD/353/3362/117540/415053/00051907 (Improvement of road with CC/Grade-II Metalling from Dihudisahi to Gulban)						
Project Category	Road						
Financial Year	2024-25		Execution Level		PS		
Executing Agency	Panchayat Samiti, R.Udayagiri		Bill Status		Final Bill		
Proposal Date	-		Date of Commencement		17-10-2025		
Date of Completion	14-11-2025		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	All Weather Connectivity		Project Sub-Category		CC Road		
Project Type	Upgradation or Improvement		Name of Executant				

Administrative Approval Details

Approval No.	OD/353/3362/117540/415053/00051907/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/353/3362/117540/415053/00051907/TS
Fund Sanction No.	31142
Fund Sanction Amount (in Rs.)	215757

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0103a) : Earth work in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 50m. Initial lead and 1.5m initial lift - Earth work in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layer not exceeding 0.3m in depth and as per specification approved by the department	-	24.1721	Cum
i	Un-Skilled	0.6706	16.20981026	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	5.92	Cum
i	Un-Skilled	0.1236	0.731712	-

3	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	29.6	Sqm
i	Semi-Skilled	0.05	1.48	-
ii	Skilled	0.05	1.48	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicaion and direction of Engineer-in charge.	-	10.12875	Cum
i	Un-Skilled	4.6	46.59225	-
ii	Skilled	0.68	6.88755	-
5	Concrete (AR0303a) : Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	17.4196	Cum
i	Un-Skilled	3.9	67.93644	-
ii	Skilled	0.18	3.135528	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	131.47021226	462	60739.23806412
2	Semi-Skilled	1.48	512	757.76
3	Skilled	11.503078	562	6464.729836
Total:				67961.72790012