

BILLING DPR							
State	Odisha	District	Nabarangpur	Block	Raighar	Gram Panchayat	Chhelidangari
Work Code	OD/366/3520/120532/427256/00064025 (Const. of CC road with CD work at village Pilapara)						
Project Category	Road						
Financial Year	2025-26		Execution Level		PS		
Executing Agency	Panchayat Samiti, Raighar		Bill Status		Final Bill		
Proposal Date	-		Date of Commencement		11-11-2025		
Date of Completion	14-11-2025		Scheme Name		SFC Devolution of Fund		
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO ZILLA PARISHAD		Project Sub-Category		CC Road		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/366/3520/120532/427256/00064025/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/366/3520/120532/427256/00064025/TS
Fund Sanction No.	4648
Fund Sanction Amount (in Rs.)	460000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	38.259	Cum
i	Un-Skilled	0.516	19.741644	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	32.373	Cum
i	Un-Skilled	0.1236	4.0013028	-

3	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	53.955	Sqm
i	Semi-Skilled	0.05	2.69775	-
ii	Skilled	0.05	2.69775	-
4	Concrete (AR0303a) : Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	40.221	Cum
i	Un-Skilled	3.9	156.8619	-
ii	Skilled	0.18	7.23978	-
5	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	25.75125	Cum
i	Un-Skilled	4.6	118.45575	-
ii	Skilled	0.68	17.51085	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	299.0605968	462	138165.9957216
2	Semi-Skilled	2.69775	512	1381.248
3	Skilled	27.44838	562	15425.98956
Total:				154973.2332816