

BILLING DPR

State	Odisha	District	Jagatsinghpur	Block	Balikuda	Gram Panchayat	Ambasala
--------------	--------	-----------------	---------------	--------------	----------	-----------------------	----------

Work Code	OD/355/3386/118044/398353/00064282 (Repair and maintenance of AWC building at Ambasala-A)
Project Category	Building

Financial Year	2024-25	Execution Level	PS
Executing Agency	Panchayat Samiti, Balikuda	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	12-11-2025
Date of Completion	14-11-2025	Scheme Name	Asset Management Women and Child Development Department
Scheme Component Name	Self/Personal Deposit	Project Sub-Category	AWC
Project Type	Repair and Maintenance	Name of Executant	

Administrative Approval Details

Approval No.	OD/355/3386/118044/398353/00064282/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/355/3386/118044/398353/00064282/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	45000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Painting (AR0918gk) : Finishing wall with two coats weather coat paint of approved shade including one coat of oil bound primer in the outer surface of old work(Outside)(For repair and maintenance) . - Finishing wall with two coats weather coat paint of approved shade including one coat of oil bound primer in the outer surface of old work to give an even shade including all costs of labour, Paint, Brushes, and putty required for the work, etc. complete and as per direction of Engineer-in-charge(Outside)(For repair and maintenance).	-	104.382	Sqm
i	Un-Skilled	0.12011870967742	12.538231153548	-
ii	Highly-Skilled	0.10991870967742	11.473534753548	-

2	Other Building Items. (AR1901B) : Vitrified Tile 600mmx600mm Plain Ivory - Supplying, fitting & fixing Vitrified Tile 600mmx600mm Plain Ivory in floors of size 600mm x 600 mm of approved make conforming IS:13755 laid on 20 mm thick cement mortar(1:4)and filling joints with white cement of approved quality including cost of all materials, taxes, labour, T&P , etc. required for the work all complete as per direction of Engineer-in-charge(for new work only)	-	27.815	Sqm
i	Un-Skilled	0.216	6.00804	-
ii	Highly-Skilled	0.216	6.00804	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	18.546271153548	462	8568.3772729394
2	Highly-Skilled	17.481574753548	612	10698.723749172
Total:				19267.101022111