

BILLING DPR

State	Odisha	District	Mayurbhanj	Block	Badasahi	Gram Panchayat	Badasahi
--------------	--------	-----------------	------------	--------------	----------	-----------------------	----------

Work Code	OD/365/3487/120037/390674/00065517 (REPAIR AND MAINTENANCE OF GOVT. P.S MANDIRSAHI)
Project Category	Building

Financial Year	2023-24	Execution Level	PS
Executing Agency	Panchayat Samiti, Badasahi	Bill Status	Final Bill
Proposal Date	21-02-2025	Date of Commencement	15-12-2025
Date of Completion	05-01-2026	Scheme Name	Asset Management School and Mass Education Department
Scheme Component Name	Self/Personal Deposit	Project Sub-Category	Elementary School
Project Type	Repair and Maintenance	Name of Executant	

Administrative Approval Details

Approval No.	OD/365/3487/120037/390674/00065517/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/365/3487/120037/390674/00065517/TS
Fund Sanction No.	8559
Fund Sanction Amount (in Rs.)	150000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Flooring (AR0817aa) : Fixing Vitrified tiles of premium grade having thickness 8mm to 10mm confirming to IS 13756 of size 600mmx600mm plain (Ivory) in dados skirting and risers of steps on 12mm thick cement plaster (1:3) - Fixing Vitrified tiles of premium grade having thickness 8mm to 10mm confirming to IS 13756 of size 600mmx600mm plain (Ivory) in dados skirting and risers of steps on 12mm thick cement plaster (1:3) jointed with neat cement slurry mixed with pigments to match the shade of the Vitrified tiles including rubbing and polishing complete including cost of precast tiles.	-	70.699183	Sqm
i	Highly-Skilled	0.325	22.977234475	-
ii	Un-Skilled	0.325	22.977234475	-
iii	Semi-Skilled	0.76	53.73137908	-

2	Dismantling (AR1612) : Dismantling and removing 2.5 cm. thick artificial stone flooring - Dismantling and removing 2.5 cm. thick artificial stone flooring including stacking the useful materials for reuse and removing the debris within 50m lead and as per direction of Engineer-in-Charge.	-	70.699183	Sqm
i	Un-Skilled	0.21505376344086	15.204125376344	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Highly-Skilled	22.977234475	612	14062.0674987
2	Un-Skilled	38.181359851344	462	17639.788251321
3	Semi-Skilled	53.73137908	512	27510.46608896
				Total: 59212.321838981