

BILLING DPR

State	Odisha	District	Jajpur	Block	Bari	Gram Panchayat	Mandari
--------------	--------	-----------------	--------	--------------	------	-----------------------	---------

Work Code	OD/356/3395/118293/402057/00066868 (Repair and Restoration of CC road from RD road to Jena Sahi)
Project Category	Road

Financial Year	2020-21	Execution Level	PS
Executing Agency	Panchayat Samiti, Bari	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	05-12-2025
Date of Completion	05-01-2026	Scheme Name	SFC Devolution of Fund
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI	Project Sub-Category	CC Road
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/356/3395/118293/402057/00066868/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/356/3395/118293/402057/00066868/TS
Fund Sanction No.	8053
Fund Sanction Amount (in Rs.)	200000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Concrete (AR0307a) : Cement concrete (1:2:4)with 12mm size hard granite(Hand broken)chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(hand broken) chips including hoisting and laying in position compacting to proper thickness and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	25.48512	Cum
i	Un-Skilled	4.6	117.231552	-
ii	Skilled	0.68	17.3298816	-
2	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	13.93545	Sqm
i	Semi-Skilled	0.05	0.6967725	-

ii	Skilled	0.05	0.6967725	-
----	---------	------	-----------	---

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	117.231552	462	54160.977024
2	Skilled	18.0266541	562	10130.9796042
3	Semi-Skilled	0.6967725	512	356.74752
				Total: 64648.7041482