

BILLING DPR							
State	Odisha	District	Kendujhar	Block	Patana	Gram Panchayat	Saraskola
Work Code	OD/361/3453/119490/385941/00062225 (Const. of CC Road at Khamuan Village)						
Project Category	Road						
Financial Year	2025-26		Execution Level		PS		
Executing Agency	Panchayat Samiti, Patana		Bill Status		Final Bill		
Proposal Date	-		Date of Commencement		03-11-2025		
Date of Completion	27-11-2025		Scheme Name		SFC Devolution of Fund		
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI		Project Sub-Category		CC Road		
Project Type	New Work		Name of Executant				

### Administrative Approval Details

Approval No.	OD/361/3453/119490/385941/00062225/AS
--------------	---------------------------------------

### Technical Sanction Details

Technical Sanction No.	OD/361/3453/119490/385941/00062225/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	330000

### MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	<b>Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift -</b> Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	26.22	Cum
2	<b>Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed -</b> Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	23.598	Cum
i)	<b>BRM029</b> : Sand for filling and road blinding	1	23.598	1 Cum

3	<b>Concrete (AR0303a) :.Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	<b>26.22</b>	Cum
i)	<b>BRM340</b> : Cement	2.29	60.0438	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.48	12.5856	1 Cum
iii)	<b>BRM045</b> : Granite Stone broken metal 40mm. size (Hand broken)	0.96	25.1712	1 Cum.
4	<b>Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum</b> - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge.	-	<b>20.53026</b>	Cum
i)	<b>BRM340</b> : Cement	3.23	66.3127398	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	9.238617	1 Cum
iii)	<b>BRM056</b> : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	18.477234	1 Cum.
5	<b>R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	<b>26.22</b>	Sqm
i)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.0700074	1Cum.
ii)	<b>BRM092</b> : Non-sal bullahs 75mm. mean dia of any length.	0.126	3.30372	1Mtr.

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	<b>BRM029</b>	23.598	1 Cum	526.31	12419.86338
2	<b>BRM340</b>	126.3565398	1 Qntl.	598.252	75593.05264843
3	<b>BRM028</b>	21.824217	1 Cum	536.31	11704.54581927
4	<b>BRM045</b>	25.1712	1 Cum.	1286.41	32380.483392
5	<b>BRM056</b>	18.477234	1 Cum.	2231.91	41239.52333694
6	<b>BRM104</b>	0.0700074	1Cum.	58573.086	4100.5494608364
7	<b>BRM092</b>	3.30372	1Mtr.	229.106	756.90207432
<b>Total: 178194.9201118</b>					