

BILLING DPR							
State	Odisha	District	Kendujhar	Block	Anandapur	Gram Panchayat	Kantipal

Work Code	OD/361/3443/119257/387041/00064166 (CONSTRUCTION OF CC ROAD FROM MUNDA SAHI CHHAK TO BATA HOUSE BARUAN KANTIPAL)						
Project Category	Road						

Financial Year	2023-24	Execution Level	PS
Executing Agency	Panchayat Samiti, Anandapur	Bill Status	Final Bill
Proposal Date	16-03-2024	Date of Commencement	18-11-2025
Date of Completion	09-12-2025	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	MAINTENANCE OF ROADS AND BRIDGES	Project Sub-Category	CC Road
Project Type	New Work	Name of Executant	

### Administrative Approval Details

Approval No.	OD/361/3443/119257/387041/00064166/AS
--------------	---------------------------------------

### Technical Sanction Details

Technical Sanction No.	OD/361/3443/119257/387041/00064166/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	150000

### MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	<b>Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift -</b> Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	12.144	Cum
2	<b>Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed -</b> Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	10.074	Cum
i)	<b>BRM029</b> : Sand for filling and road blinding	1	10.074	1 Cum

3	<b>Concrete (AR0303) :Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	<b>12.144</b>	Cum
i)	<b>BRM340</b> : Cement	2.29	27.80976	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.48	5.82912	1 Cum
iii)	<b>BRM044</b> : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	11.65824	1 Cum.
4	<b>Concrete (AR0307) :Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum</b> - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge.	-	<b>7.5555</b>	Cum
i)	<b>BRM340</b> : Cement	3.23	24.404265	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	3.399975	1 Cum
iii)	<b>BRM056</b> : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	6.79995	1 Cum.
5	<b>R.C.C. Work (AR0410c) :R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	<b>16.56</b>	Sqm
i)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.0442152	1Cum.
ii)	<b>BRM092</b> : Non-sal bullahs 75mm. mean dia of any length.	0.126	2.08656	1Mtr.

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	<b>BRM029</b>	10.074	1 Cum	656.51	6613.68174
2	<b>BRM340</b>	52.214025	1 Qntl.	610.142	31857.96964155
3	<b>BRM028</b>	9.229095	1 Cum	666.51	6151.28410845
4	<b>BRM044</b>	11.65824	1 Cum.	1726.96	20133.3141504
5	<b>BRM056</b>	6.79995	1 Cum.	2101.71	14291.5229145
6	<b>BRM104</b>	0.0442152	1Cum.	58715.766	2596.1293368432
7	<b>BRM092</b>	2.08656	1Mtr.	371.786	775.75379616
<b>Total: 82419.655687903</b>					