

BILLING DPR							
State	Odisha	District	Cuttack	Block	Nischinta Koili	Gram Panchayat	Babujanga
Work Code	OD/350/3342/117077/399988/00066058 (Improvement of road from Jogendra Beura house to Bhakta Mohanty house of Babujanga GP.)						
Project Category	Road						
Financial Year	2020-21	Execution Level	PS				
Executing Agency	Panchayat Samiti, Nischinta Koili	Bill Status	Final Bill				
Proposal Date	08-04-2021	Date of Commencement	26-11-2025				
Date of Completion	26-11-2025	Scheme Name	5th SFC Grant in Aid				
Scheme Component Name	Maintenance and improvement of Road infrastructure	Project Sub-Category	CC Road				
Project Type	Upgradation or Improvement	Name of Executant					

### Administrative Approval Details

Approval No.	OD/350/3342/117077/399988/00066058/AS
--------------	---------------------------------------

### Technical Sanction Details

Technical Sanction No.	OD/350/3342/117077/399988/00066058/TS
Fund Sanction No.	9114
Fund Sanction Amount (in Rs.)	400000

### MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	<b>Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift -</b> Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	<b>11.35333212864</b>	Cum
2	<b>Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed -</b> Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	<b>16.13041168464</b>	Cum
i)	<b>BRM029 : Sand for filling and road blinding</b>	1	16.13041168464	1 Cum

3	<b>Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal -</b> Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	<b>27.97093435728</b>	Cum
i)	<b>BRM340</b> : Cement	2.29	64.053439678171	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.48	13.426048491494	1 Cum
iii)	<b>BRM044</b> : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	26.852096982989	1 Cum.
4	<b>Concrete (AR0307) :.First floor -</b> Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specification and direction of Engineer-in charge.	-	<b>27.22890394</b>	Cum
i)	<b>BRM340</b> : Cement	3.23	87.9493597262	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	12.253006773	1 Cum
iii)	<b>BRM056</b> : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	24.506013546	1 Cum.
5	<b>R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc -</b> Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	<b>42.71865746</b>	Sqm
i)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.1140588154182	1Cum.
ii)	<b>BRM092</b> : Non-sal bullahs 75mm. mean dia of any length.	0.126	5.38255083996	1Mtr.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	<b>BRM029</b>	16.13041168464	1 Cum	413.05	6662.6665463406
2	<b>BRM340</b>	152.00279940437	1 Qntl.	569.712	86597.818854263
3	<b>BRM028</b>	25.679055264494	1 Cum	417.99	10733.588310006
4	<b>BRM044</b>	26.852096982989	1 Cum.	2038.31	54732.897801396
5	<b>BRM056</b>	24.506013546	1 Cum.	2466.91	60454.129876763
6	<b>BRM104</b>	0.1140588154182	1Cum.	58573.086	6680.7768045484
7	<b>BRM092</b>	5.38255083996	1Mtr.	229.106	1233.1746927399
<b>Total:</b>					<b>227095.05288606</b>