

BILLING DPR							
State	Odisha	District	Jharsuguda	Block	Jharsuguda	Gram Panchayat	Marakuta
Work Code	OD/357/3404/118527/381116/00014136 (Const.. Of Culvert on Old Gp Office house to Samlei Bar Road)						
Project Category	Road						
Financial Year	2021-22	Execution Level	PS				
Executing Agency	Panchayat Samiti, Jharsuguda	Bill Status	Final Bill				
Proposal Date	02-11-2023	Date of Commencement	22-07-2025				
Date of Completion	02-02-2026	Scheme Name	5th SFC Grant in Aid				
Scheme Component Name	MAINTENANCE OF ROADS AND BRIDGES	Project Sub-Category	CC Road				
Project Type	New Work	Name of Executant					

Administrative Approval Details

Approval No.	OD/357/3404/118527/381116/00014136/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/357/3404/118527/381116/00014136/TS
Fund Sanction No.	1111
Fund Sanction Amount (in Rs.)	300000

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Measurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	38.98090688	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	10.71224544	Cum
i)	BRM029 : Sand for filling and road blinding	1	10.71224544	1 Cum

3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	20.805344048	Cum
i)	BRM340 : Cement	2.29	47.64423786992	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	9.98656514304	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	19.97313028608	1 Cum.
4	Concrete (AR0307a) :.Cement concrete (1:2:4)with 12mm size hard granite(Hand broken)chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(hand broken) chips including hoisting and laying in position compacting to proper thickness and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	10.651930656	Cum
i)	BRM057 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve)(Hand broken)	0.9	9.5867375904	1 Cum.
ii)	BRM340 : Cement	3.23	34.40573601888	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.45	4.7933687952	1 Cum
5	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	61.23979954	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.1635102647718	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.03760123691756	1Mtr.
6	R.C.C. Work (AR0410a) :.Centring & Shuttering for R.C.C. floor and roof slabs, landings,balconies, projecting sun shades and chajjas - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas up to 4.3m height	-	10.01680146	Sqm
i)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.0076666666666667	0.07679547786	1Mtr
ii)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0050222222222222	0.050306602888	1Cum.
7	Plastering (AR1014) :.16mm thick cement Plaster in CM (1:6) over brick work in inside. - 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	29.18826454	Sqm

i)	BRM340 : Cement	0.043	1.25509537522	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.018	0.52538876172	1 Cum
8	Road Work (AR1307) :.Supplying & spreading moorum and consolidation with HRR - Supplying & spreading moorum and consolidation with HRR including cost, conveyance, royalty, taxes cost of all labour & material, hire charges of T & P materials required for work as per specification and complete as per direction of Engineer-in-Charge.	-	15.57424	Cum
i)	BRM025 : Gravel or moorum	1.28	19.9350272	1 Cum
9	R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	2.71	Qntl
i)	BRM341 : Steel	1.05	2.8455	1 Qntl.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	10.71224544	1 Cum	436	4670.53901184
2	BRM028	15.30532269996	1 Cum	436	6673.1206971826
3	BRM044	19.97313028608	1 Cum.	438	8748.231065303
4	BRM057	9.5867375904	1 Cum.	438	4198.9910645952
5	BRM025	19.9350272	1 Cum	62	1235.9716864
Total:					25526.853525321