

BILLING DPR							
State	Odisha	District	Balangir	Block	Bangomunda	Gram Panchayat	Jurabandh

Work Code	OD/345/3286/115815/421218/00022666 (Provision Of Facility Centre At Jurabandh GP Hqrs)
Project Category	Building

Financial Year	2023-24	Execution Level	PS
Executing Agency	Panchayat Samiti, Bangomunda	Bill Status	1st Bill
Proposal Date	-	Date of Commencement	25-08-2025
Date of Completion	-	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	Provision of Facilities at GP Head Quarter	Project Sub-Category	GP Facility Centre
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/345/3286/115815/421218/00022666/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/345/3286/115815/421218/00022666/TS
Fund Sanction No.	13738
Fund Sanction Amount (in Rs.)	1000000

ACTIVITY STATEMENT

S/N	ACTIVITY TAKEN	UNIT	QUANTITY	UNIT PRICE (IN RS.)	TOTAL (IN RS.)
1	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	28.3132604	476.016232	6915.6373825993
2	Concrete (AR0304) : Cement concrete (1:4:8) with 4 cm. hard granite(Crusher Broken) metal - Cement concrete (1:4:8) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	14.2610484	4944.41279008	6915.6373825993
3	Masonry Stone Work (AR0717) : Laterite stone masonry - Laterite stone masonry in cement mortar (1:6) in foundation and plinth cost conveyance, royalty, taxes of all materials, labor, required for the work, etc. complete and as per direction of the Engineer-in-charge.	Cum	13.9884992	5219.944923808	6915.6373825993

4	R.C.C. Work (AR0404A) : Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (excluding centring and shuttering)	Cum	20.678944932	5505.3252054712	6915.6373825993
5	R.C.C. Work (AR0409) : Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	Qntl	18.603	8905.2503354	6915.6373825993
6	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	Sqm	46.8509829	216.39264180804	6915.6373825993
7	R.C.C. Work (AR0410e) : Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. Lintels Data for 7.8 sqm	Sqm	12.913517	499.57698698128	6915.6373825993
8	R.C.C. Work (AR0410d) : Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. beams, column, grider and bressmer, etc. Data for 4.2sqm	Sqm	40.9237715	1047.9038224181	6915.6373825993
9	R.C.C. Work (AR0410a) : Centring & Shuttering for R.C.C. floor and roof slabs, landings,balconies, projecting sun shades and chajjas - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas up to 4.3m height	Sqm	64.17274725	663.29946175911	6915.6373825993
10	Masonry Brick Work (AR0603bi) : Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	Cum	24.098623284	5026.308471208	6915.6373825993

11	Plastering (AR1004) : 12mm thick cement plaster (1:6) over Brick work in inside - 12mm thick cement plaster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	Sqm	95.968799	167.9832859712	6915.6373825993
12	Plastering (AR1014) : 16mm thick cement Plaster in CM (1:6) over brick work in inside. - 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	Sqm	168.618945	241.863745752	6915.6373825993
13	Iron Work (AR1704) : Iron Doors and windows fixing - Supplying, fitting & fixing of Mild steel and put up for frames & shutters of Doors and windows fixing in position with cost, conveyance, taxes of all materials, labours and T & P required for the work etc. as per direction of Engineer-in-charge.	Qntl	5.6175	16225.431455087	6915.6373825993
14	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	Cum	28.722296576	240.77592	6915.6373825993

Total Amount (in Rs.): 814650.47173294

LABOUR STATEMENT

SI.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	28.3132604	Cum
i	Un-Skilled	0.1236	3.49951898544	-
2	Concrete (AR0304) : Cement concrete (1:4:8) with 4 cm. hard granite(Crusher Broken) metal - Cement concrete (1:4:8) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	14.2610484	Cum
i	Un-Skilled	3.9	55.61808876	-
ii	Skilled	0.18	2.566988712	-

3	Masonry Stone Work (AR0717) : Laterite stone masonry - Laterite stone masonry in cement mortar (1:6) in foundation and plinth cost conveyance, royalty, taxes of all materials, labor, required for the work, etc. complete and as per direction of the Engineer-in-charge.	-	13.9884992	Cum
i	Un-Skilled	1.21	16.926084032	-
ii	Skilled	1.05	14.68792416	-
iii	Highly-Skilled	2.295	32.103605664	-
iv	Semi-Skilled	1.41	19.723783872	-
4	R.C.C. Work (AR0404A) : Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (excluding centring and shuttering)	-	20.678944932	Cum
i	Un-Skilled	1.3333	27.571237277836	-
ii	Skilled	0.1	2.0678944932	-
iii	Semi-Skilled	0.0573	1.1849035446036	-
5	R.C.C. Work (AR0409) : Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	18.603	Qntl
i	Un-Skilled	0.8	14.8824	-
ii	Highly-Skilled	0.3	5.5809	-
iii	Semi-Skilled	0.044	0.818532	-
6	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	46.8509829	Sqm
i	Semi-Skilled	0.05	2.342549145	-
ii	Skilled	0.05	2.342549145	-
7	R.C.C. Work (AR0410e) : Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. Lintels Data for 7.8 sqm	-	12.913517	Sqm
i	Semi-Skilled	0.16025641025641	2.0694738782051	-
ii	Skilled	0.16025641025641	2.0694738782051	-

8	R.C.C. Work (AR0410d) : Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. beams, column, grider and bressmer, etc. Data for 4.2sqm	-	40.9237715	Sqm
i	Semi-Skilled	0.6547619047619	26.795326577381	-
ii	Skilled	0.6547619047619	26.795326577381	-
9	R.C.C. Work (AR0410a) : Centring & Shuttering for R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas up to 4.3m height	-	64.17274725	Sqm
i	Semi-Skilled	0.305555555555556	19.6083394375	-
ii	Skilled	0.305555555555556	19.6083394375	-
10	Masonry Brick Work (AR0603bi) : Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	24.098623284	Cum
i	Un-Skilled	2.96	71.33192492064	-
ii	Skilled	1.05	25.3035544482	-
iii	Highly-Skilled	0.35	8.4345181494	-
11	Plastering (AR1004) : 12mm thick cement plster (1:6) over Brick work in inside - 12mm thick cement plster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-	95.968799	Sqm
i	Un-Skilled	0.12	11.51625588	-
ii	Skilled	0.14	13.43563186	-
12	Plastering (AR1014) : 16mm thick cement Plaster in CM (1:6) over brick work in inside. - 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	168.618945	Sqm
i	Un-Skilled	0.24	40.4685468	-
ii	Skilled	0.16	26.9790312	-

13	Iron Work (AR1704) : Iron Doors and windows fixing - Supplying, fitting & fixing of Mild steel and put up for frames & shutters of Doors and windows fixing in position with cost, conveyance, taxes of all materials, labours and T & P required for the work etc. as per direction of Engineer-in-charge.	-	5.6175	Qntl
i	Un-Skilled	6.3976377952756	35.938730314961	-
ii	Semi-Skilled	1.9685039370079	11.058070866142	-
iii	Skilled	3.9370078740157	22.116141732283	-
iv	Highly-Skilled	3.4448818897638	19.351624015748	-
14	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	28.722296576	Cum
i	Un-Skilled	0.516	14.820705033216	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	292.57349200409	462	135168.95330589
2	Skilled	157.97285564377	562	88780.744871798
3	Highly-Skilled	65.470647829148	612	40068.036471439
4	Semi-Skilled	83.600979320831	512	42803.701412266
Total:				306821.43606139

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Measurement Qty)	Unit
1	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	28.3132604	Cum
i)	BRM029 : Sand for filling and road blinding	1	28.3132604	1 Cum
2	Concrete (AR0304) :.Cement concrete (1:4:8) with 4 cm. hard granite(Crusher Broken) metal - Cement concrete (1:4:8) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	14.2610484	Cum
i)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	13.690606464	1 Cum.
ii)	BRM340 : Cement	1.72	24.529003248	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.48	6.845303232	1 Cum

3	Masonry Stone Work (AR0717) :.Laterite stone masonry - Laterite stone masonry in cement mortar (1:6) in foundation and plinth cost conveyance, royalty, taxes of all materials, labor, required for the work, etc. complete and as per direction of the Engineer-in-charge.	-	13.9884992	Cum
i)	BRM340 : Cement	0.572	8.0014215424	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.24	3.357239808	1 Cum
iii)	BRM079 : Laterite Stone rough dressed	1	13.9884992	1 Cum.
4	R.C.C. Work (AR0404A) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (excluding centring and shuttering)	-	20.678944932	Cum
i)	BRM340 : Cement	3.4733	71.824179432316	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	9.3055252194	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	7.44442017552	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	11.16663026328	1 Cum.
5	R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	18.603	Qntl
i)	BRM162 : Binding Wire.	0.8	14.8824	1 Kg.
ii)	BRM341 : Steel	1.05	19.53315	1 Qntl.
6	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	46.8509829	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.125092124343	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	5.9032238454	1Mtr.

7	R.C.C. Work (AR0410e) :.Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. Lintels Data for 7.8 sqm	-	12.913517	Sqm
i)	BRM094 : Non-sal bullahs 125mm. mean dia of any length.	0.26923076923077	3.4767161153846	1Mtr.
ii)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0052948717948718	0.068375416935897	1Cum.
8	R.C.C. Work (AR0410d) :.Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. beams, column, grider and bressmer, etc. Data for 4.2sqm	-	40.9237715	Sqm
i)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.55238095238095	22.60551187619	1Mtr
ii)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0051904761904762	0.21241386159524	1Cum.
9	R.C.C. Work (AR0410a) :.Centring & Shuttering for R.C.C. floor and roof slabs, landings,balconies, projecting sun shades and chajjas - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas up to 4.3m height	-	64.17274725	Sqm
i)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.622222222222222	39.9297094	1Mtr
ii)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0050222222222222	0.3222897973	1Cum.
10	Masonry Brick Work (AR0603bi) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm² with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	24.098623284	Cum
i)	BRMMR0025 : SCAFFOLDING CHARGES FOR BRICK MASONRY WORK	1	24.098623284	1 Cum
ii)	BRM340 : Cement	0.672	16.194274846848	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.28	6.74761451952	1 Cum
iv)	BRM005 : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm ² with dimensional tolerance ± 2 %	350	8434.5181494	1000 Nos

11	Plastering (AR1004) :.12mm thick cement plaster (1:6) over Brick work in inside - 12mm thick cement plaster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-		95.968799	Sqm
i)	BRM340 : Cement	0.0358		3.4356830042	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.015		1.439531985	1 Cum
12	Plastering (AR1014) :.16mm thick cement Plaster in CM (1:6) over brick work in inside. - 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-		168.618945	Sqm
i)	BRM340 : Cement	0.043		7.250614635	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.018		3.03514101	1 Cum
13	Iron Work(AR1704) :.Iron Doors and windows fixing - Supplying, fitting & fixing of Mild steel and put up for frames & shutters of Doors and windows fixing in position with cost, conveyance, taxes of all materials, labours and T & P required for the work etc. as per direction of Engineer-in-charge.	-		5.6175	Qntl
i)	BRM341 : Steel	1		5.6175	1 Qntl.
14	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-		28.722296576	Cum

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	28.3132604	1 Cum	347.95	9851.59895618
2	BRM044	13.690606464	1 Cum.	1271.26	17404.320373425
3	BRM340	131.23517670876	1 Qntl.	572.212	75094.342934875
4	BRM028	30.73035577392	1 Cum	352.89	10844.435249059
5	BRM079	13.9884992	1 Cum.	1038.56	14527.895729152
6	BRM060	7.44442017552	1 Cum.	1676.01	12476.922658373
7	BRM052	11.16663026328	1 Cum.	1658.3	18517.622965597
8	BRM162	14.8824	1 Kg.	90	1339.416
9	BRM341	25.15065	1 Qntl.	6598.192	165948.8176248
10	BRM104	0.72817120017414	1Cum.	58620.646	42685.866152803
11	BRM092	5.9032238454	1Mtr.	276.666	1633.2213284114
12	BRM094	3.4767161153846	1Mtr.	287.666	1000.1330180482
13	BRM084	62.53522127619	1Mtr	297.726	18618.361289675

14	BRMMR0025	24.098623284	1 Cum	33	795.254568372
15	BRM005	8434.5181494	1000 Nos	6.1539	51905.181239593
					Total: 442643.39008836

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Measurement Qty)	Unit
1	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	28.3132604	Cum
i)	BRM029 : Sand for filling and road blinding	1	28.3132604	1 Cum
2	Concrete (AR0304) :.Cement concrete (1:4:8) with 4 cm. hard granite(Crusher Broken) metal - Cement concrete (1:4:8) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	14.2610484	Cum
i)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	13.690606464	1 Cum.
ii)	BRM340 : Cement	1.72	24.529003248	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.48	6.845303232	1 Cum
3	Masonry Stone Work (AR0717) :.Laterite stone masonry - Laterite stone masonry in cement mortar (1:6) in foundation and plinth cost conveyance, royalty, taxes of all materials, labor, required for the work, etc. complete and as per direction of the Engineer-in-charge.	-	13.9884992	Cum
i)	BRM340 : Cement	0.572	8.0014215424	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.24	3.357239808	1 Cum
iii)	BRM079 : Laterite Stone rough dressed	1	13.9884992	1 Cum.
4	R.C.C. Work (AR0404A) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (excluding centring and shuttering)	-	20.678944932	Cum
i)	BRM340 : Cement	3.4733	71.824179432316	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	9.3055252194	1 Cum

iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	7.44442017552	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	11.16663026328	1 Cum.
5	R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	18.603	Qntl
i)	BRM341 : Steel	1.05	19.53315	1 Qntl.
6	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	46.8509829	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.125092124343	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.0287665035006	1Mtr.
7	R.C.C. Work (AR0410e) :.Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. Lintels Data for 7.8 sqm	-	12.913517	Sqm
i)	BRM094 : Non-sal bullahs 125mm. mean dia of any length.	0.0035384615384615	0.045693983230769	1Mtr.
ii)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0052948717948718	0.068375416935897	1Cum.
8	R.C.C. Work (AR0410d) :.Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. beams, column, grider and bressmer, etc. Data for 4.2sqm	-	40.9237715	Sqm
i)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.0056666666666667	0.23190137183333	1Mtr
ii)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0051904761904762	0.21241386159524	1Cum.

9	R.C.C. Work (AR0410a) :.Centring & Shuttering for R.C.C. floor and roof slabs, landings,balconies, projecting sun shades and chajjas - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas up to 4.3m height	-	64.17274725	Sqm
i)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.0076666666666667	0.49199106225	1Mtr
ii)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0050222222222222	0.3222897973	1Cum.
10	Masonry Brick Work (AR0603bi) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm ² with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	24.098623284	Cum
i)	BRM340 : Cement	0.672	16.194274846848	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.28	6.74761451952	1 Cum
iii)	BRM005 : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm ² with dimensional tolerance ± 2 %	350	8434.5181494	1000 Nos
11	Plastering (AR1004) :.12mm thick cement plaster (1:6) over Brick work in inside - 12mm thick cement plaster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-	95.968799	Sqm
i)	BRM340 : Cement	0.0358	3.4356830042	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.015	1.439531985	1 Cum
12	Plastering (AR1014) :.16mm thick cement Plaster in CM (1:6) over brick work in inside. - 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	168.618945	Sqm
i)	BRM340 : Cement	0.043	7.250614635	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.018	3.03514101	1 Cum
13	Iron Work(AR1704) :.Iron Doors and windows fixing - Supplying, fitting & fixing of Mild steel and put up for frames & shutters of Doors and windows fixing in position with cost, conveyance, taxes of all materials, labours and T & P required for the work etc. as per direction of Engineer-in-charge.	-	5.6175	Qntl
i)	BRM341 : Steel	1	5.6175	1 Qntl.

14	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	28.722296576	Cum
----	--	---	---------------------	-----

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	28.3132604	1 Cum	66.25	1875.7535015
2	BRM044	13.690606464	1 Cum.	339.5	4647.960894528
3	BRM028	30.73035577392	1 Cum	66.25	2035.8860700222
4	BRM079	13.9884992	1 Cum.	339.5	4749.0954784
5	BRM060	7.44442017552	1 Cum.	195.5	1455.3841443142
6	BRM052	11.16663026328	1 Cum.	195.5	2183.0762164712
7	BRM005	8434.5181494	1000 Nos	0.04025	339.48935551335
Total: 17286.645660749					

ADDITION COMPONENT

SI.No.	Item Name	Amount (in Rs.)
1	Display Citizen Board @ Rs. 2000	Rs. 2000
2	Contingency @ Rs. 8146	Rs. 8146
Total Addition Component Amount (in Rs.): 10146		

DEDUCTION COMPONENT

SI.No.	Item Name	Amount (in Rs.)
1	Contingency @ Rs. 8146	Rs. 8146
2	Royalty @ Rs. 8379.4549946802	Rs. 8379.4549946802
3	Additional Royalty @ Rs. 7650.2724168667	Rs. 7650.2724168667
4	EMF @ Rs. 418.97274973401	Rs. 418.97274973401
5	DMF @ Rs. 837.94549946802	Rs. 837.94549946802
6	Empty Gunny Bag (Cement x Gunny Bag Rate : 0 x 3.945) @ 1049.37	Rs. 1049.37
7	Labour Cess @ Rs. 8146	Rs. 8146
Total Deduction Component Amount (in Rs.): 34628.015660749		

Total Net Amount (in Rs.): 790168.45607219