

BILLING DPR							
State	Odisha	District	Nabarangpur	Block	Dabugam	Gram Panchayat	Dabugam
Work Code	OD/366/3514/120436/427645/00050562 (Renovation Tank at Dumuniguda Upper Sahi under Dabugam GP)						
Project Category	Water Body						
Financial Year	2024-25		Execution Level		PS		
Executing Agency	Panchayat Samiti, Dabugam		Bill Status		Final Bill		
Proposal Date	-		Date of Commencement		10-10-2025		
Date of Completion	04-11-2025		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Maintenance of Capital Assets		Project Sub-Category		Tank		
Project Type	Renovation or Rejuvenation		Name of Executant				

Administrative Approval Details

Approval No.	OD/366/3514/120436/427645/00050562/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/366/3514/120436/427645/00050562/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	200000

ACTIVITY STATEMENT

S/N	ACTIVITY TAKEN	UNIT	QUANTITY	UNIT PRICE (IN RS.)	TOTAL (IN RS.)
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	Cum	21.1125	240.77592	8837.5200727265
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	18.1335	514.507332	8837.5200727265
3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	24.59025	5457.79836558	8837.5200727265

4	Concrete (AR0307a) : Cement concrete (1:2:4)with 12mm size hard granite(Hand broken)chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(hand broken) chips including hoisting and laying in position compacting to proper thickness and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	Cum	3.3678	6724.02282946	8837.5200727265
5	Plastering (AR1004) : 12mm thick cement plster (1:6) over Brick work in inside - 12mm thick cement plster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	Sqm	76.4825	169.7884630516	8837.5200727265
6	Painting (AR0918c) : Finishing wall with two coat water proofing cement paint including one coat cement wash on the outer surface of approved shade on new work (Outside) - Finishing wall with two coat water proofing cement paint including one coat cement wash on the outer surface of approved shade on new work to give an even shade including all costs of labour, Paint, Brushes, and putty required for the work, etc. complete and as per direction of Engineer-in-charge. (Outside)	Sqm	76.4825	58.166133143839	8837.5200727265
7	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	Sqm	40.87	216.23489289764	8837.5200727265
Total Amount (in Rs.): 197539.04813633					

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	21.1125	Cum
i	Un-Skilled	0.516	10.89405	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	18.1335	Cum
i	Un-Skilled	0.1236	2.2413006	-

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	24.59025	Cum
i	Skilled	0.18	4.426245	-
ii	Un-Skilled	3.9	95.901975	-
4	Concrete (AR0307a) : Cement concrete (1:2:4)with 12mm size hard granite(Hand broken)chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(hand broken) chips including hoisting and laying in position compacting to proper thickness and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	3.3678	Cum
i	Un-Skilled	4.6	15.49188	-
ii	Skilled	0.68	2.290104	-
5	Plastering (AR1004) : 12mm thick cement plster (1:6) over Brick work in inside - 12mm thick cement plster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-	76.4825	Sqm
i	Un-Skilled	0.12	9.1779	-
ii	Skilled	0.14	10.70755	-
6	Painting (AR0918c) : Finishing wall with two coat water proofing cement paint including one coat cement wash on the outer surface of approved shade on new work (Outside) - Finishing wall with two coat water proofing cement paint including one coat cement wash on the outer surface of approved shade on new work to give an even shade including all costs of labour, Paint, Brushes, and putty required for the work, etc. complete and as per direction of Engineer-in-charge. (Outside)	-	76.4825	Sqm
i	Un-Skilled	0.042752688172043	3.2698324731183	-
ii	Highly-Skilled	0.022	1.682615	-
iii	Skilled	0.0080645161290323	0.61679435483871	-
7	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	40.87	Sqm
i	Semi-Skilled	0.05	2.0435	-
ii	Skilled	0.05	2.0435	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
--------	-------------	----------	------	--------

1	Un-Skilled	136.97693807312	462	63283.345389781
2	Skilled	20.084193354839	562	11287.316665419
3	Highly-Skilled	1.682615	612	1029.76038
4	Semi-Skilled	2.0435	512	1046.272
				Total: 76646.6944352

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	21.1125	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	18.1335	Cum
i)	BRM029 : Sand for filling and road blinding	1	18.1335	1 Cum
3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	24.59025	Cum
i)	BRM340 : Cement	2.29	56.3116725	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	11.80332	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	23.60664	1 Cum.
4	Concrete (AR0307a) :.Cement concrete (1:2:4)with 12mm size hard granite(Hand broken)chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(hand broken) chips including hoisting and laying in position compacting to proper thickness and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	3.3678	Cum
i)	BRM057 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve)(Hand broken)	0.9	3.03102	1 Cum.
ii)	BRM340 : Cement	3.23	10.877994	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.51551	1 Cum

5	Plastering (AR1004) :.12mm thick cement plaster (1:6) over Brick work in inside - 12mm thick cement plaster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-	76.4825	Sqm
i)	BRM340 : Cement	0.0358	2.7380735	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.015	1.1472375	1 Cum
6	Painting(AR0918c) :.Finishing wall with two coat water proofing cement paint including one coat cement wash on the outer surface of approved shade on new work (Outside) - Finishing wall with two coat water proofing cement paint including one coat cement wash on the outer surface of approved shade on new work to give an even shade including all costs of labour, Paint, Brushes, and putty required for the work, etc. complete and as per direction of Engineer-in-charge. (Outside)	-	76.4825	Sqm
i)	BRM143 : Cement paint	0.25	19.120625	1 Kg.
ii)	BRM340 : Cement	0.010763440860215	0.8232148655914	1 Qntl.
7	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	40.87	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.1091229	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	5.14962	1Mtr.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	18.1335	1 Cum	347.95	6309.551325
2	BRM340	70.750954865591	1 Qntl.	573.227	40556.357604738
3	BRM028	14.4660675	1 Cum	417.24	6035.8220037
4	BRM044	23.60664	1 Cum.	1466.56	34620.5539584
5	BRM057	3.03102	1 Cum.	1556.5	4717.78263
6	BRM143	19.120625	1 Kg.	48.07787	919.27892306875
7	BRM104	0.1091229	1Cum.	58573.086	6391.6650062694
8	BRM092	5.14962	1Mtr.	229.106	1179.80883972
Total: 100730.8202909					

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
--------	------------------------	---	---------------------------	------

1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	21.1125	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	18.1335	Cum
i)	BRM029 : Sand for filling and road blinding	1	18.1335	1 Cum
3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	24.59025	Cum
i)	BRM340 : Cement	2.29	56.3116725	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	11.80332	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	23.60664	1 Cum.
4	Concrete (AR0307a) :.Cement concrete (1:2:4)with 12mm size hard granite(Hand broken)chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(hand broken) chips including hoisting and laying in position compacting to proper thickness and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	3.3678	Cum
i)	BRM057 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve)(Hand broken)	0.9	3.03102	1 Cum.
ii)	BRM340 : Cement	3.23	10.877994	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.51551	1 Cum
5	Plastering (AR1004) :.12mm thick cement plster (1:6) over Brick work in inside - 12mm thick cement plster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-	76.4825	Sqm
i)	BRM340 : Cement	0.0358	2.7380735	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.015	1.1472375	1 Cum

6	Painting(AR0918c) :.Finishing wall with two coat water proofing cement paint including one coat cement wash on the outer surface of approved shade on new work (Outside) - Finishing wall with two coat water proofing cement paint including one coat cement wash on the outer surface of approved shade on new work to give an even shade including all costs of labour, Paint, Brushes, and putty required for the work, etc. complete and as per direction of Engineer-in-charge. (Outside)	-	76.4825	Sqm
i)	BRM143 : Cement paint	0.25	19.120625	1 Kg.
ii)	BRM340 : Cement	0.010763440860215	0.8232148655914	1 Qntl.
7	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	40.87	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.1091229	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.02509418	1Mtr.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	18.1335	1 Cum	104.36	1892.41206
2	BRM028	14.4660675	1 Cum	113.98	1648.84237365
3	BRM044	23.60664	1 Cum.	180.8	4268.080512
4	BRM057	3.03102	1 Cum.	180.73	547.7962446
Total: 8357.13119025					

ADDITION COMPONENT

SI.No.	Item Name	Amount (in Rs.)
1	Display Citizen Board @ Rs. 485.5	Rs. 485.5
2	Contingency @ 1%	Rs. 1975.3904813633
Total Addition Component Amount (in Rs.): 2460.8904813633		

DEDUCTION COMPONENT

SI.No.	Item Name	Amount (in Rs.)
1	Contingency @ 1%	Rs. 1999.9993861769
2	Royalty @ Rs. 4603.8806625	Rs. 4603.8806625
3	Additional Royalty @ Rs. 3062.668428375	Rs. 3062.668428375
4	EMF @ Rs. 230.194033125	Rs. 230.194033125
5	DMF @ Rs. 460.38806625	Rs. 460.38806625
6	Empty Gunny Bag (Cement x Gunny Bag Rate : 0 x 3.945) @ 564.135	Rs. 564.135
7	Labour Cess @ 1%	Rs. 1999.9993861769

Total Deduction Component Amount (in Rs.): 12921.264962604

Total Net Amount (in Rs.): 187078.67365508