

BILLING DPR							
State	Odisha	District	Puri	Block	Astaranga	Gram Panchayat	Nuagarh
Work Code	OD/369/3536/120885/409251/00050616 (Const. of CC road from Chakradhar Biswal House to Siba Sathy House,Nuagarh)						
Project Category	Road						
Financial Year	2023-24		Execution Level		PS		
Executing Agency	Panchayat Samiti, Astaranga		Bill Status		Final Bill		
Proposal Date	-		Date of Commencement		06-09-2025		
Date of Completion	18-09-2025		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Maintenance and improvement of Road infrastructure		Project Sub-Category		CC Road		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/369/3536/120885/409251/00050616/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/369/3536/120885/409251/00050616/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	350000

ACTIVITY STATEMENT

S/N	ACTIVITY TAKEN	UNIT	QUANTITY	UNIT PRICE (IN RS.)	TOTAL (IN RS.)
1	Earth Work (AR0101a) : Earthwork in ordinary soil within 50m, initial lead and 1.5m, initial lift - Earth work in ordinary soil within 50m, initial lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per direction of the Engineer-in-charge.	Cum	3.2535	149.3184	6253.5131025997
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	25.04375	529.455332	6253.5131025997
3	Concrete (AR0303a) : Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	28.44325	6437.2335355	6253.5131025997

4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	Cum	17.18233	8137.6972095	6253.5131025997
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	Sqm	28.92	216.23489289764	6253.5131025997
Total Amount (in Rs.): 342919.30914009					

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Meaurement Qty)	Unit
1	Earth Work (AR0101a) : Earthwork in ordinary soil within 50m, initial lead and 1.5m, initial lift - Earth work in ordinary soil within 50m, initial lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per direction of the Engineer-in-charge.	-	3.2535	Cum
i	Un-Skilled	0.32	1.04112	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	25.04375	Cum
i	Un-Skilled	0.1236	3.0954075	-
3	Concrete (AR0303a) : Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	28.44325	Cum
i	Un-Skilled	3.9	110.928675	-
ii	Skilled	0.18	5.119785	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	17.18233	Cum
i	Un-Skilled	4.6	79.038718	-

ii	Skilled	0.68	11.6839844	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	28.92	Sqm
i	Semi-Skilled	0.05	1.446	-
ii	Skilled	0.05	1.446	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	194.1039205	462	89676.011271
2	Skilled	18.2497694	562	10256.3704028
3	Semi-Skilled	1.446	512	740.352
Total: 100672.7336738				

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0101a) :.Earthwork in ordinary soil within 50m, initial lead and 1.5m, initial lift - Earth work in ordinary soil within 50m, initial lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per direction of the Engineer-in-charge.	-	3.2535	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	25.04375	Cum
i)	BRM029 : Sand for filling and road blinding	1	25.04375	1 Cum
3	Concrete (AR0303a) :.Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	28.44325	Cum
i)	BRM340 : Cement	2.29	65.1350425	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	13.65276	1 Cum
iii)	BRM045 : Granite Stone broken metal 40mm. size (Hand broken)	0.96	27.30552	1 Cum.

4	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specification and direction of Engineer-in charge.	-	17.18233	Cum
i)	BRM340 : Cement	3.23	55.4989259	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	7.7320485	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	15.464097	1 Cum.
5	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	28.92	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.0772164	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	3.64392	1Mtr.

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	25.04375	1 Cum	401.61	10057.8204375
2	BRM340	120.6339684	1 Qntl.	589.887	71160.409717571
3	BRM028	21.3848085	1 Cum	897.85	19200.350311725
4	BRM045	27.30552	1 Cum.	2054.07	56087.4494664
5	BRM056	15.464097	1 Cum.	2663.33	41185.99346301
6	BRM104	0.0772164	1Cum.	58573.086	4522.8028378104
7	BRM092	3.64392	1Mtr.	229.106	834.84393552
Total:					203049.67016954

ROYALTY STATEMENT

SI.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Measurement Qty)	Unit
1	Earth Work (AR0101a) :.Earthwork in ordinary soil within 50m, initial lead and 1.5m, initial lift - Earth work in ordinary soil within 50m, initial lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per direction of the Engineer-in-charge.	-	3.2535	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	25.04375	Cum
i)	BRM029 : Sand for filling and road blinding	1	25.04375	1 Cum

3	Concrete (AR0303a) :.Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	28.44325	Cum
i)	BRM340 : Cement	2.29	65.1350425	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	13.65276	1 Cum
iii)	BRM045 : Granite Stone broken metal 40mm. size (Hand broken)	0.96	27.30552	1 Cum.
4	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge.	-	17.18233	Cum
i)	BRM340 : Cement	3.23	55.4989259	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	7.7320485	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	15.464097	1 Cum.
5	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	28.92	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.0772164	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.01775688	1Mtr.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	25.04375	1 Cum	65.5	1640.365625
2	BRM028	21.3848085	1 Cum	80.5	1721.47708425
3	BRM045	27.30552	1 Cum.	329	8983.51608
4	BRM056	15.464097	1 Cum.	329	5087.687913
Total:					17433.04670225

ADDITION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
1	Display Citizen Board @ Rs. 80	Rs. 80
2	Any Other Lumpsum @ Rs. 3500	Rs. 3500
3	Contingency @ Rs. 3500	Rs. 3500
Total Addition Component Amount (in Rs.):		7080

DEDUCTION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
1	Contingency @ Rs. 3500	Rs. 3500
2	Royalty @ Rs. 7185.0497575	Rs. 7185.0497575
3	Additional Royalty @ Rs. 9170.239481125	Rs. 9170.239481125
4	EMF @ Rs. 359.252487875	Rs. 359.252487875
5	DMF @ Rs. 718.50497575	Rs. 718.50497575
6	Labour Cess @ Rs. 3500	Rs. 3500
7	Any Other Lumpsum Bill @ Rs. 1016	Rs. 1016
		Total Deduction Component Amount (in Rs.): 25449.04670225

Total Net Amount (in Rs.): 324550.26243784