

BILLING DPR							
State	Odisha	District	Balasore	Block	Bhograi	Gram Panchayat	Mandarsahi

Work Code	OD/346/3302/116161/391619/00051613 (IMPROVEMENT OF ROAD FROM KAPASIA BANDHA RD ROAD TO KALAHI HIGH SCHOOL VIA PITAMBER JENA PADIA AT VILLAGE KALAHI)
Project Category	Road

Financial Year	2021-22	Execution Level	PS
Executing Agency	Panchayat Samiti, Bhograi	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	09-09-2025
Date of Completion	24-10-2025	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	All Weather Connectivity	Project Sub-Category	CC Road
Project Type	Upgradation or Improvement	Name of Executant	

Administrative Approval Details

Approval No.	OD/346/3302/116161/391619/00051613/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/346/3302/116161/391619/00051613/TS
Fund Sanction No.	14347
Fund Sanction Amount (in Rs.)	250000

ACTIVITY STATEMENT

S/N	ACTIVITY TAKEN	UNIT	QUANTITY	UNIT PRICE (IN RS.)	TOTAL (IN RS.)
1	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	12.601117584	1242.464832	1697.6828892925
2	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	14.92790904	7218.27739704	1697.6828892925

3	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	Sqm	36.789588	216.39264180804	1697.6828892925
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	Cum	12.6151344	8626.43388448	1697.6828892925
5	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	Cum	7.0508832	240.77592	1697.6828892925
Total Amount (in Rs.): 241892.53572359					

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Meaurement Qty)	Unit
1	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	12.601117584	Cum
i	Un-Skilled	0.1236	1.5574981333824	-
2	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	14.92790904	Cum
i	Skilled	0.18	2.6870236272	-
ii	Un-Skilled	3.9	58.218845256	-
3	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	36.789588	Sqm
i	Semi-Skilled	0.05	1.8394794	-

ii	Skilled	0.05	1.8394794	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	12.6151344	Cum
i	Un-Skilled	4.6	58.02961824	-
ii	Skilled	0.68	8.578291392	-
5	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	7.0508832	Cum
i	Un-Skilled	0.516	3.6382557312	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	121.44421736058	462	56107.228420589
2	Skilled	13.1047944192	562	7364.8944635904
3	Semi-Skilled	1.8394794	512	941.8134528
Total:				64413.936336979

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	12.601117584	Cum
i)	BRM029 : Sand for filling and road blinding	1	12.601117584	1 Cum
2	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	14.92790904	Cum
i)	BRM340 : Cement	2.29	34.1849117016	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	7.1653963392	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	14.3307926784	1 Cum.

3	R.C.C. Work (AR0410c) :R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	36.789588	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.09822819996	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	4.635488088	1Mtr.
4	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge.	-	12.6151344	Cum
i)	BRM340 : Cement	3.23	40.746884112	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	5.67681048	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	11.35362096	1 Cum.
5	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	7.0508832	Cum

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	12.601117584	1 Cum	907.81	11439.420553931
2	BRM340	74.9317958136	1 Qntl.	552.252	41381.234101652
3	BRM028	12.8422068192	1 Cum	912.75	11721.724274225
4	BRM044	14.3307926784	1 Cum.	2685.16	38480.471268333
5	BRM104	0.09822819996	1Cum.	58620.646	5758.2005370724
6	BRM092	4.635488088	1Mtr.	276.666	1282.4819473546
7	BRM056	11.35362096	1 Cum.	3086.53	35043.291701669
Total:					145106.82438424

ROYALTY STATEMENT

SI.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	12.601117584	Cum

i)	BRM029 : Sand for filling and road blinding	1	12.601117584	1 Cum
2	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	14.92790904	Cum
i)	BRM340 : Cement	2.29	34.1849117016	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	7.1653963392	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	14.3307926784	1 Cum.
3	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	36.789588	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.09822819996	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.022588807032	1Mtr.
4	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specificaion and direction of Engineer-in charge.	-	12.6151344	Cum
i)	BRM340 : Cement	3.23	40.746884112	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	5.67681048	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	11.35362096	1 Cum.
5	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	7.0508832	Cum

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	12.601117584	1 Cum	265.25	3342.446439156
2	BRM028	12.8422068192	1 Cum	265.25	3406.3953587928
3	BRM044	14.3307926784	1 Cum.	522.5	7487.839174464
4	BRM056	11.35362096	1 Cum.	522.5	5932.2669516
Total: 20168.947924013					

ADDITION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
--------	-----------	-----------------

1	Display Citizen Board @ Rs. 2500	Rs. 2500
2	Any Other Lumpsum @ Rs. 2500	Rs. 2500
3	Contingency @ Rs. 2500	Rs. 2500
		Total Addition Component Amount (in Rs.): 7500

DEDUCTION COMPONENT

SI.No.	Item Name	Amount (in Rs.)
1	Contingency @ Rs. 2500	Rs. 2500
2	Royalty @ Rs. 4229.490127104	Rs. 4229.490127104
3	Additional Royalty @ Rs. 15305.034277843	Rs. 15305.034277843
4	EMF @ Rs. 211.4745063552	Rs. 211.4745063552
5	DMF @ Rs. 422.9490127104	Rs. 422.9490127104
6	Empty Gunny Bag (Cement x Gunny Bag Rate : 0 x 3.945) @ 595.695	Rs. 595.695
7	Labour Cess @ Rs. 2500	Rs. 2500
		Total Deduction Component Amount (in Rs.): 25764.642924013

Total Net Amount (in Rs.): 223627.89279958