

BILLING DPR							
State	Odisha	District	Mayurbhanj	Block	Raruan	Gram Panchayat	Budamara
Work Code	OD/365/3504/120305/388723/00052873 (Const. of CC Road from RD road to Nimai pokhari)						
Project Category	Road						
Financial Year	2021-22		Execution Level		PS		
Executing Agency	Panchayat Samiti, Raruan		Bill Status		Final Bill		
Proposal Date	-		Date of Commencement		17-10-2025		
Date of Completion	14-11-2025		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Maintenance and improvement of Road infrastructure		Project Sub-Category		CC Road		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/365/3504/120305/388723/00052873/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/365/3504/120305/388723/00052873/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	147984

ACTIVITY STATEMENT

S/N	ACTIVITY TAKEN	UNIT	QUANTITY	UNIT PRICE (IN RS.)	TOTAL (IN RS.)
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	Cum	1.6565328	240.77592	5739.1544888282
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	5.63221152	1056.554132	5739.1544888282

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	9.1109304	6499.9225488	5739.1544888282
4	Concrete (AR0307) : First floor - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specification and direction of Engineer-in charge.	Cum	8.017618752	8496.7535326	5739.1544888282
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	Sqm	26.52194844	216.39264180804	5739.1544888282
Total Amount (in Rs.): 139432.81645312					

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	1.6565328	Cum
i	Un-Skilled	0.516	0.8547709248	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	5.63221152	Cum
i	Un-Skilled	0.1236	0.696141343872	-
3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	9.1109304	Cum
i	Skilled	0.18	1.639967472	-
ii	Un-Skilled	3.9	35.53262856	-

4	Concrete (AR0307) : First floor - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specification and direction of Engineer-in charge.	-	8.017618752	Cum
i	Un-Skilled	5.29	42.41320319808	-
ii	Skilled	0.782	6.269777864064	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	26.52194844	Sqm
i	Semi-Skilled	0.05	1.326097422	-
ii	Skilled	0.05	1.326097422	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	79.496744026752	462	36727.495740359
2	Skilled	9.235842758064	562	5190.543630032
3	Semi-Skilled	1.326097422	512	678.961880064
Total:				42597.001250455

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Measurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	1.6565328	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	5.63221152	Cum
i)	BRM029 : Sand for filling and road blinding	1	5.63221152	1 Cum
3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	9.1109304	Cum
i)	BRM340 : Cement	2.29	20.864030616	1 Qntl.

ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	4.373246592	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	8.746493184	1 Cum.
4	Concrete (AR0307) :.First floor - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifiacaion and direction of Engineer-in charge.	-	8.017618752	Cum
i)	BRM340 : Cement	3.23	25.89690856896	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	3.6079284384	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	7.2158568768	1 Cum.
5	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	26.52194844	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.0708136023348	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	3.34176550344	1Mtr.

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	5.63221152	1 Cum	531.74	2994.8721536448
2	BRM340	46.76093918496	1 Qntl.	674.512	31540.814611526
3	BRM028	7.9811750304	1 Cum	538.16	4295.1491543601
4	BRM044	8.746493184	1 Cum.	1857.16	16243.637281597
5	BRM056	7.2158568768	1 Cum.	2258.53	16297.229231959
6	BRM104	0.0708136023348	1Cum.	58620.646	4151.1391144531
7	BRM092	3.34176550344	1Mtr.	276.666	924.55289477473
Total: 76447.394442315					

ROYALTY STATEMENT

SI.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	1.6565328	Cum

2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	5.63221152	Cum
i)	BRM029 : Sand for filling and road blinding	1	5.63221152	1 Cum
3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	9.1109304	Cum
i)	BRM340 : Cement	2.29	20.864030616	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	4.373246592	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	8.746493184	1 Cum.
4	Concrete (AR0307) :.First floor - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicaon and direction of Engineer-in charge.	-	8.017618752	Cum
i)	BRM340 : Cement	3.23	25.89690856896	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	3.6079284384	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	7.2158568768	1 Cum.
5	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	26.52194844	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.0708136023348	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.01628447634216	1Mtr.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	5.63221152	1 Cum	457.25	2575.32871752
2	BRM028	7.9811750304	1 Cum	457.25	3649.3922826504
3	BRM044	8.746493184	1 Cum.	343.5	3004.420408704
4	BRM056	7.2158568768	1 Cum.	343.5	2478.6468371808
Total: 11707.788246055					

ADDITION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
--------	-----------	-----------------

1	Display Citizen Board @ Rs. 5590	Rs. 5590
2	Any Other Lumpsum @ Rs. 1480	Rs. 1480
3	Contingency @ Rs. 1480	Rs. 1480
		Total Addition Component Amount (in Rs.): 8550

DEDUCTION COMPONENT

SI.No.	Item Name	Amount (in Rs.)
1	Contingency @ 1%	Rs. 1479.8281645312
2	Royalty @ Rs. 2551.574037168	Rs. 2551.574037168
3	Additional Royalty @ Rs. 8773.478103312	Rs. 8773.478103312
4	EMF @ Rs. 127.5787018584	Rs. 127.5787018584
5	DMF @ Rs. 255.1574037168	Rs. 255.1574037168
6	Empty Gunny Bag (Cement x Gunny Bag Rate : 0 x 3.945) @ 370.83	Rs. 370.83
7	Labour Cess @ 1%	Rs. 1479.8281645312
		Total Deduction Component Amount (in Rs.): 15038.274575118

Total Net Amount (in Rs.): 132944.541878