

BILLING DPR							
State	Odisha	District	Rayagada	Block	Bissamcuttack	Gram Panchayat	Raskola
Work Code	OD/370/3547/121123/425331/00065546 (CONSTRUCTION OF CC ROAD AT TADO)						
Project Category	Road						
Financial Year	2022-23		Execution Level		PS		
Executing Agency	Panchayat Samiti, Bissamcuttack		Bill Status		Final Bill		
Proposal Date	-		Date of Commencement		04-12-2025		
Date of Completion	11-12-2025		Scheme Name		SFC Devolution of Fund		
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI		Project Sub-Category		CC Road		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/370/3547/121123/425331/00065546/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/370/3547/121123/425331/00065546/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	300000

ACTIVITY STATEMENT

S/N	ACTIVITY TAKEN	UNIT	QUANTITY	UNIT PRICE (IN RS.)	TOTAL (IN RS.)
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	Cum	12.8625	240.77592	148836.95911566
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	12.8625	519.446232	148836.95911566
3	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	Sqm	9.8	216.23489289764	148836.95911566

4	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	25.725	5227.50850192	148836.95911566
5	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	Cum	21.86625	6806.69795304	148836.95911566
Total Amount (in Rs.): 295212.07470805					

LABOUR STATEMENT

SI.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	12.8625	Cum
i	Un-Skilled	0.516	6.63705	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	12.8625	Cum
i	Un-Skilled	0.1236	1.589805	-
3	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	9.8	Sqm
i	Semi-Skilled	0.05	0.49	-
ii	Skilled	0.05	0.49	-
4	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	25.725	Cum
i	Skilled	0.18	4.6305	-

ii	Un-Skilled	3.9	100.3275	-
5	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	21.86625	Cum
i	Un-Skilled	4.6	100.58475	-
ii	Skilled	0.68	14.86905	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	209.139105	462	96622.26651
2	Semi-Skilled	0.49	512	250.88
3	Skilled	19.98955	562	11234.1271
Total:				108107.27361

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	12.8625	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	12.8625	Cum
i)	BRM029 : Sand for filling and road blinding	1	12.8625	1 Cum
3	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	9.8	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.026166	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	1.2348	1Mtr.

4	Concrete (AR0303) :Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	25.725	Cum
i)	BRM340 : Cement	2.29	58.91025	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	12.348	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	24.696	1 Cum.
5	Concrete (AR0307) :Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	21.86625	Cum
i)	BRM340 : Cement	3.23	70.6279875	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	9.8398125	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	19.679625	1 Cum.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	12.8625	1 Cum	347.95	4475.506875
2	BRM104	0.026166	1Cum.	58573.086	1532.623368276
3	BRM092	1.2348	1Mtr.	229.106	282.9000888
4	BRM340	129.5382375	1 Qntl.	600.692	77812.58296035
5	BRM028	22.1878125	1 Cum	417.99	9274.283746875
6	BRM044	24.696	1 Cum.	1291.11	31885.25256
7	BRM056	19.679625	1 Cum.	1737.73	34197.87475125
Total:					159461.02435055

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	12.8625	Cum

2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	12.8625	Cum
i)	BRM029 : Sand for filling and road blinding	1	12.8625	1 Cum
3	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	9.8	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.026166	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.0060172	1Mtr.
4	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	25.725	Cum
i)	BRM340 : Cement	2.29	58.91025	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	12.348	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	24.696	1 Cum.
5	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specificaion and direction of Engineer-in charge.	-	21.86625	Cum
i)	BRM340 : Cement	3.23	70.6279875	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	9.8398125	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	19.679625	1 Cum.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	12.8625	1 Cum	109.25	1405.228125
2	BRM028	22.1878125	1 Cum	109.25	2424.018515625
3	BRM044	24.696	1 Cum.	176.8	4366.2528
4	BRM056	19.679625	1 Cum.	176.8	3479.3577
Total: 11674.857140625					

ADDITION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
--------	-----------	-----------------

1	Display Citizen Board @ Rs. 1834	Rs. 1834
2	Contingency @ 1%	Rs. 2952.1207470805
Total Addition Component Amount (in Rs.): 4786.1207470805		

DEDUCTION COMPONENT

SI.No.	Item Name	Amount (in Rs.)
1	Contingency @ 1%	Rs. 2999.9819545513
2	Royalty @ Rs. 6995.5921875	Rs. 6995.5921875
3	Additional Royalty @ Rs. 3629.926125	Rs. 3629.926125
4	EMF @ Rs. 349.779609375	Rs. 349.779609375
5	DMF @ Rs. 699.55921875	Rs. 699.55921875
6	Empty Gunny Bag (Cement x Gunny Bag Rate : 142 x 3.945) @ 1025.7	Rs. 1025.7
7	Labour Cess @ 1%	Rs. 2999.9819545513
Total Deduction Component Amount (in Rs.): 18700.521049728		

Total Net Amount (in Rs.): 281297.6744054