

BILLING DPR							
State	Odisha	District	Gajapati	Block	Gosani	Gram Panchayat	Tatipetti
Work Code	OD/353/3357/117456/414692/00013354 (Renovation of Crematorium at Tatipetti)						
Project Category	Building						
Financial Year	2022-23		Execution Level		PS		
Executing Agency	Panchayat Samiti, Gosani		Bill Status		Final Bill		
Proposal Date	22-11-2022		Date of Commencement		02-06-2025		
Date of Completion	04-02-2026		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Maintenance of Capital Assets		Project Sub-Category		GP Facility Centre		
Project Type	Renovation or Rejuvenation		Name of Executant				

Administrative Approval Details

Approval No.	OD/353/3357/117456/414692/00013354/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/353/3357/117456/414692/00013354/TS
Fund Sanction No.	22575
Fund Sanction Amount (in Rs.)	300000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0122Aia) : Earthwork in all kinds of soil in foundation and plinth within 50m, initial lead and 1.5m, initial lift - Earthwork in all kinds of soil in foundation and plinth within 50m, initial lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per direction of the Engineer-in-charge	-	127.25775	Cum
i	Un-Skilled	0.5682408	72.3130456662	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	11.8125	Cum
i	Un-Skilled	0.1236	1.460025	-

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	37.8	Cum
i	Skilled	0.18	6.804	-
ii	Un-Skilled	3.9	147.42	-
4	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	126	Sqm
i	Semi-Skilled	0.05	6.3	-
ii	Skilled	0.05	6.3	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	221.1930706662	462	102191.19864778
2	Skilled	13.104	562	7364.448
3	Semi-Skilled	6.3	512	3225.6
Total:				112781.24664778