

BILLING DPR							
State	Odisha	District	Malkangiri	Block	Malkangiri	Gram Panchayat	Matapaka
Work Code	OD/364/3484/119972/430280/00013434 (Construction of Market Complex at Matapaka)						
Project Category	Building						
Financial Year	2023-24		Execution Level		PS		
Executing Agency	Panchayat Samiti, Malkangiri		Bill Status		Final Bill		
Proposal Date	19-02-2024		Date of Commencement		10-12-2024		
Date of Completion	30-12-2024		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Creation of Capital Asset for Revenue Generation		Project Sub-Category		Market Complex		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/364/3484/119972/430280/00013434/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/364/3484/119972/430280/00013434/TS
Fund Sanction No.	12821
Fund Sanction Amount (in Rs.)	1000000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0122Ai1) : Earthwork in all kinds of soil within 50m to 75m lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth - Earthwork in all kinds of soil within 50m to 75m lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per direction of the Engineer-in-charge.	-	16.77	Cum
i	Un-Skilled	0.503534	8.44426518	-
2	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	21.796	Cum
i	Skilled	0.18	3.92328	-
ii	Un-Skilled	3.9	85.0044	-

3	R.C.C. Work (AR0409) : Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	25	Qntl
i	Un-Skilled	0.8	20	-
ii	Highly-Skilled	0.3	7.5	-
iii	Semi-Skilled	0.044	1.1	-
4	Masonry Brick Work (AR0603di) : C.B. Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:4) in superstructure - Brickwork with C.B. Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	0	Cum
i	Un-Skilled	2.82	0	-
ii	Skilled	1.05	0	-
iii	Highly-Skilled	0.35	0	-
5	Flooring (AR0802ii) : 2.5 cm thick A.S. flooring in C.C (1:2:4) with 12 mm size HG Hand broken chips - 2.5 cm thick A.S. flooring in C.C (1:2:4) with 12 mm size HG Hand broken chips including punning incl. cost, conveyance & royalty of materials as per direction of Engineer-in-charge.	-	26	Sqm
i	Un-Skilled	0.36	9.36	-
ii	Highly-Skilled	0.13	3.38	-
6	Plastering (AR1014) : 16mm thick cement Plaster in CM (1:6) over brick work in inside. - 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	43.2	Sqm
i	Un-Skilled	0.24	10.368	-
ii	Skilled	0.16	6.912	-
7	Plastering (AR1004) : 12mm thick cement plaster (1:6) over Brick work in inside - 12mm thick cement plaster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-	128.0125	Sqm
i	Un-Skilled	0.12	15.3615	-
ii	Skilled	0.14	17.92175	-

8	Painting (AR0922) : Finishing wall two coats with distemper of approved shades on new work (Inside) - Finishing wall two coats with distemper of approved shades on new work to give an even shade including all costs of labor, Paint and Brushes required for the work, etc. complete and as per direction of the Engineer-in-charge.(Inside)	-	199	Sqm
i	Highly-Skilled	0.052	10.348	-
ii	Un-Skilled	0.062	12.338	-
9	Painting (AR0901d) : Priming one coat with inner surface primer of approved quality water-bound primer over plastering surfaces (Inner surface) - Priming one coat with inner surface primer of approved quality water-bound primer over plastering surfaces including cost conveyance, taxes of all materials, labor and T&P required for the work complete as per direction of the Engineer-in-charge.	-	199	Sqm
i	Highly-Skilled	0.053763440860215	10.698924731183	-
ii	Un-Skilled	0.053763440860215	10.698924731183	-
10	Iron Work (AR1704) : Iron Doors and windows fixing - Supplying, fitting & fixing of Mild steel and put up for frames & shutters of Doors and windows fixing in position with cost, conveyance, taxes of all materials, labours and T & P required for the work etc. as per direction of Engineer-in-charge.	-	5.9	Qntl
i	Un-Skilled	6.3976377952756	37.746062992126	-
ii	Semi-Skilled	1.9685039370079	11.614173228346	-
iii	Skilled	3.9370078740157	23.228346456693	-
iv	Highly-Skilled	3.4448818897638	20.324803149606	-
11	R.C.C. Work (AR0405Ac) : Reinforced cement concrete work of M-25 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-25 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work, etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)	-	28.81845	Cum
i	Un-Skilled	1.3333	38.423639385	-
ii	Skilled	5.33875	153.8544999375	-
iii	Semi-Skilled	5.29605	152.6239521225	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	247.74479228831	452	111980.64611432
2	Skilled	205.83987639419	552	113623.61176959
3	Highly-Skilled	52.251727880789	602	31455.540184235
4	Semi-Skilled	165.33812535085	502	82999.738926125
Total:				340059.53699427