

BILLING DPR							
State	Odisha	District	Kandhamal	Block	Phulbani	Gram Panchayat	Gumagarh
Work Code	OD/359/3430/118982/415563/00013526 (Imp. Of Gumagarh Tank)						
Project Category	Water Body						
Financial Year	2020-21		Execution Level		PS		
Executing Agency	Panchayat Samiti, Phulbani		Bill Status		Final Bill		
Proposal Date	20-04-2021		Date of Commencement		22-07-2025		
Date of Completion	24-08-2025		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Maintenance of Capital Assets		Project Sub-Category		Tank		
Project Type	Renovation or Rejuvenation		Name of Executant				

Administrative Approval Details

Approval No.	OD/359/3430/118982/415563/00013526/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/359/3430/118982/415563/00013526/TS
Fund Sanction No.	3289
Fund Sanction Amount (in Rs.)	500000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	36.5074344	Cum
i	Un-Skilled	0.516	18.8378361504	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	20.96053143872	Cum
i	Un-Skilled	0.1236	2.5907216858258	-

3	Concrete (AR0303a) : Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	69.779868766515	Cum
i	Un-Skilled	3.9	272.14148818941	-
ii	Skilled	0.18	12.560376377973	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	6.45298529472	Cum
i	Un-Skilled	4.6	29.683732355712	-
ii	Skilled	0.68	4.3880300004096	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	136.020397136	Sqm
i	Semi-Skilled	0.05	6.8010198568	-
ii	Skilled	0.05	6.8010198568	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	323.25377838135	462	149343.24561218
2	Skilled	23.749426235182	562	13347.177544172
3	Semi-Skilled	6.8010198568	512	3482.1221666816
Total:				166172.54532304