

BILLING DPR

State	Odisha	District	Puri	Block	Sadar	Gram Panchayat	Gopinathpur
--------------	--------	-----------------	------	--------------	-------	-----------------------	-------------

Work Code	OD/369/3545/121070/409901/00013589 (Improvement of Road from Ramachandra Pradhan House to Jitendra Padhi House at M M Nagar)
Project Category	Road

Financial Year	2023-24	Execution Level	PS
Executing Agency	Panchayat Samiti, Sadar	Bill Status	Final Bill
Proposal Date	03-06-2023	Date of Commencement	03-03-2025
Date of Completion	06-05-2025	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	Maintenance and improvement of Road infrastructure	Project Sub-Category	CC Road
Project Type	Upgradation or Improvement	Name of Executant	

Administrative Approval Details

Approval No.	OD/369/3545/121070/409901/00013589/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/369/3545/121070/409901/00013589/TS
Fund Sanction No.	11939
Fund Sanction Amount (in Rs.)	200000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	15.65022	Cum
i	Skilled	0.18	2.8170396	-
ii	Un-Skilled	3.9	61.035858	-
2	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicaion and direction of Engineer-in charge.	-	12.51670254	Cum

i	Un-Skilled	4.6	57.576831684	-
ii	Skilled	0.68	8.5113577272	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Skilled	11.3283973272	552	6253.2753246144
2	Un-Skilled	118.612689684	452	53612.935737168
				Total: 59866.211061782