

BILLING DPR							
State	Odisha	District	Kendujhar	Block	Kendujhar Sadar	Gram Panchayat	Kaunrikala
Work Code	OD/361/3452/119458/386003/00013835 (Improvement of road from PMJSY to Naik Sahi)						
Project Category	Road						
Financial Year	2021-22		Execution Level		PS		
Executing Agency	Panchayat Samiti, Kendujhar Sadar		Bill Status		Final Bill		
Proposal Date	27-10-2021		Date of Commencement		25-06-2025		
Date of Completion	11-12-2025		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	All Weather Connectivity		Project Sub-Category		CC Road		
Project Type	Repair and Maintenance		Name of Executant				

Administrative Approval Details

Approval No.	OD/361/3452/119458/386003/00013835/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/361/3452/119458/386003/00013835/TS
Fund Sanction No.	310
Fund Sanction Amount (in Rs.)	492600

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	7.332918528	Cum
i	Un-Skilled	0.516	3.783785960448	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	29.893581357401	Cum
i	Un-Skilled	0.1236	3.6948466557748	-

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	42.750541227135	Cum
i	Skilled	0.18	7.6950974208843	-
ii	Un-Skilled	3.9	166.72711078583	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	22.97625152	Cum
i	Un-Skilled	4.6	105.690756992	-
ii	Skilled	0.68	15.6238510336	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	80.58034608	Sqm
i	Semi-Skilled	0.05	4.029017304	-
ii	Skilled	0.05	4.029017304	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	279.89650039405	452	126513.21817811
2	Skilled	27.347965758484	562	15369.556756268
3	Semi-Skilled	4.029017304	512	2062.856859648
Total:				143945.63179403