

BILLING DPR							
State	Odisha	District	Angul	Block	Anugul	Gram Panchayat	Gadatarasha
Work Code	OD/344/3276/115563/405271/00016684 (Construction of CC road Rama Mandira to Pradeep sahu Ghara)						
Project Category	Road						
Financial Year	2024-25			Execution Level	PS		
Executing Agency	Panchayat Samiti, Anugul			Bill Status	Final Bill		
Proposal Date	17-09-2024			Date of Commencement	05-06-2025		
Date of Completion	29-07-2025			Scheme Name	5th SFC Grant in Aid		
Scheme Component Name	Maintenance and improvement of Road infrastructure			Project Sub-Category	CC Road		
Project Type	New Work			Name of Executant			

Administrative Approval Details

Approval No.	OD/344/3276/115563/405271/00016684/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/344/3276/115563/405271/00016684/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	186532

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	2.4375	Cum
i	Un-Skilled	0.516	1.25775	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	11.05	Cum
i	Un-Skilled	0.1236	1.36578	-

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	15.1125	Cum
i	Skilled	0.18	2.72025	-
ii	Un-Skilled	3.9	58.93875	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	9.49	Cum
i	Un-Skilled	4.6	43.654	-
ii	Skilled	0.68	6.4532	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	19.5	Sqm
i	Semi-Skilled	0.05	0.975	-
ii	Skilled	0.05	0.975	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	105.21628	462	48609.92136
2	Skilled	10.14845	562	5703.4289
3	Semi-Skilled	0.975	512	499.2
Total:				54812.55026