

BILLING DPR							
State	Odisha	District	Bargarh	Block	Attabira	Gram Panchayat	Janged
<b>Work Code</b>	OD/347/3311/116351/380867/00017384 (Repair and renovation of Ram mandir at Bhalupatra,Janged)						
<b>Project Category</b>	Religious Structures						
<b>Financial Year</b>	2024-25		<b>Execution Level</b>		PS		
<b>Executing Agency</b>	Panchayat Samiti, Attabira		<b>Bill Status</b>		Final Bill		
<b>Proposal Date</b>	03-04-2025		<b>Date of Commencement</b>		20-05-2025		
<b>Date of Completion</b>	24-07-2025		<b>Scheme Name</b>		Chief Minister Special Assistant		
<b>Scheme Component Name</b>	Special Problem Fund (SPF) 16 th Phase		<b>Project Sub-Category</b>		Religious Structures		
<b>Project Type</b>	Renovation or Rejuvenation		<b>Name of Executant</b>				

### Administrative Approval Details

<b>Approval No.</b>	OD/347/3311/116351/380867/00017384/AS
---------------------	---------------------------------------

### Technical Sanction Details

<b>Technical Sanction No.</b>	OD/347/3311/116351/380867/00017384/TS
<b>Fund Sanction No.</b>	1534
<b>Fund Sanction Amount (in Rs.)</b>	1000000

### LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	<b>R.C.C. Work (AR0404Ac) : Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&amp;P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder &amp; Bressmer etc)</b>	-	4.7141570112019	Cum
i	Un-Skilled	1.3333	6.2853855430355	-
ii	Skilled	5.33875	25.167705743554	-
iii	Semi-Skilled	5.29605	24.966411239176	-

2	<b>R.C.C. Work (AR0409) : Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position</b> - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	10.73408	Qntl
i	Un-Skilled	0.8	8.587264	-
ii	Highly-Skilled	0.3	3.220224	-
iii	Semi-Skilled	0.044	0.47229952	-
3	<b>Plastering (AR1004i) : 12mm thick cement plaster (1:6) over Brick work in outside.</b> - 12mm thick cement plaster (1:6) over Brick work in outside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-	94.5291276605	Sqm
i	Un-Skilled	0.12	11.34349531926	-
ii	Skilled	0.14	13.23407787247	-
4	<b>Plastering (AR1014) : 16mm thick cement Plaster in CM (1:6) over brick work in inside.</b> - 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	105.630711	Sqm
i	Un-Skilled	0.24	25.35137064	-
ii	Skilled	0.16	16.90091376	-
5	<b>Other Building Items. (AR1901Ba) : Vitrified Tile 600mmx600mm Coloured /Printed</b> - Supplying, fitting & fixing Vitrified Tile 600mmx600mm Coloured /Printed series(Homogeneous) in floors of size 600mm x 600 mm of approved make conforming IS:13755 laid on 20 mm thick cement mortar(1:4)and filling joints with white cement of approved quality including cost of all work all materials, taxes, labor, T&P , etc. complete as per direction of Engineer-in-charge.	-	199.09670318	Sqm
i	Un-Skilled	0.216	43.00488788688	-
ii	Highly-Skilled	0.216	43.00488788688	-
6	<b>Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed</b> - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	149.1987981136	Cum
i	Un-Skilled	0.1236	18.440971446841	-

7	<b>Flooring (AR0817abk) : Fixing Vitrified floor tiles of premium grade having thickness 8mm to 10mm confirming to IS 13756 of size 600mmx600mm Coloured /Printed series(Homogeneous) in in dados skirting and risers of steps on 12mm thick cement plaster(For repair and maintenance).</b> - Fixing Vitrified tiles of premium grade having thickness 8mm to 10mm confirming to IS 13756 of size 600mmx600mm Coloured /Printed series(Homogeneous) in dados, skirting and risers of steps on 12mm thick cement plaster (1:3) jointed with neat cement slurry mixed with pigments to match the shade of the Vitrified tiles including rubbing and polishing complete including cost of precast tiles(For repair and maintenance).	-	5.39580624	Sqm
i	Highly-Skilled	0.325	1.753637028	-
ii	Un-Skilled	0.325	1.753637028	-
iii	Semi-Skilled	0.76	4.1008127424	-
8	<b>Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	29.209238781664	Cum
i	Skilled	0.18	5.2576629806995	-
ii	Un-Skilled	3.9	113.91603124849	-
9	<b>Masonry Brick Work (AR0603ci) : Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure</b> - Brickwork with Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	21.129951915	Cum
i	Un-Skilled	2.96	62.5446576684	-
ii	Skilled	1.05	22.18644951075	-
iii	Highly-Skilled	0.35	7.39548317025	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	291.22770078091	462	134547.19776078
2	Skilled	82.746809867474	562	46503.70714552
3	Semi-Skilled	29.539523501576	512	15124.236032807
4	Highly-Skilled	55.37423208513	612	33889.0300361
<b>Total:</b>				<b>230064.17097521</b>