

BILLING DPR							
State	Odisha	District	Nuapada	Block	Nuapada	Gram Panchayat	Parkod
Work Code	OD/368/3534/120849/421629/00017423 (Preservation and Development of Harihar Sagar Tank at Semeria)						
Project Category	Water Body						
Financial Year	2025-26		Execution Level		PS		
Executing Agency	Panchayat Samiti, Nuapada		Bill Status		Final Bill		
Proposal Date	08-09-2024		Date of Commencement		03-06-2025		
Date of Completion	29-11-2025		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Preservation and Development of Water Bodies		Project Sub-Category		Tank		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/368/3534/120849/421629/00017423/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/368/3534/120849/421629/00017423/TS
Fund Sanction No.	29120
Fund Sanction Amount (in Rs.)	663694

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102a) : Earth work in hard soil or gravelly soil within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	11.79	Cum
i	Un-Skilled	0.43	5.0697	-
2	Earth Work (AR0115a) : Filling foundation and plinth with crusher dust well watered and rammed - Filling foundation and plinth with crusher dust well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	53.71	Cum
i	Un-Skilled	0.1236	6.638556	-

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	61.57	Cum
i	Skilled	0.18	11.0826	-
ii	Un-Skilled	3.9	240.123	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	44.4235	Cum
i	Un-Skilled	4.6	204.3481	-
ii	Skilled	0.68	30.20798	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	65.72	Sqm
i	Semi-Skilled	0.05	3.286	-
ii	Skilled	0.05	3.286	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	456.179356	462	210754.862472
2	Skilled	44.57658	562	25052.03796
3	Semi-Skilled	3.286	512	1682.432
Total:				237489.332432