

BILLING DPR

State	Odisha	District	Ganjam	Block	Purushottampur	Gram Panchayat	Ranajhali
--------------	--------	-----------------	--------	--------------	----------------	-----------------------	-----------

Work Code	OD/354/3381/117943/412221/00017477 (CONST OF CC/PAVOR ROAD FROM LOKNATH BEHER GHARA CHAKA TO BHANDRI KOTHGURHA RANAJHALI)
Project Category	Road

Financial Year	2024-25	Execution Level	PS
Executing Agency	Panchayat Samiti, Purushottampur	Bill Status	Final Bill
Proposal Date	12-10-2024	Date of Commencement	19-05-2025
Date of Completion	03-06-2025	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	All Weather Connectivity	Project Sub-Category	Pavor Block
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/354/3381/117943/412221/00017477/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/354/3381/117943/412221/00017477/TS
Fund Sanction No.	29143
Fund Sanction Amount (in Rs.)	538000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102a) : Earth work in hard soil or gravelly soil within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	6.0243992	Cum
i	Un-Skilled	0.43	2.590491656	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	106.92518745161	Cum
i	Un-Skilled	0.1236	13.215953169019	-

3	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	13.465771072	Cum
i	Un-Skilled	4.6	61.9425469312	-
ii	Skilled	0.68	9.15672432896	-
4	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	91.71012548	Sqm
i	Semi-Skilled	0.05	4.585506274	-
ii	Skilled	0.05	4.585506274	-
5	miscellaneous (ARM287) : Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC - Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC SP-63:2018. (New miscellaneous items) and as directed by Engineer-in-Charge.	-	593.9310529302	Sqm

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	77.748991756219	462	35920.034191373
2	Skilled	13.74223060296	562	7723.1335988635
3	Semi-Skilled	4.585506274	512	2347.779212288
Total:				45990.947002525