

BILLING DPR							
State	Odisha	District	Khordha	Block	Bhubaneswar	Gram Panchayat	Dadha
<b>Work Code</b>	OD/362/3460/119602/407513/00017647 (Construction of cc Road from Marichia Bhagabat Ghara to Transformer, Dadha GP)						
<b>Project Category</b>	Road						
<b>Financial Year</b>	2024-25		<b>Execution Level</b>		PS		
<b>Executing Agency</b>	Panchayat Samiti, Bhubaneswar		<b>Bill Status</b>		Final Bill		
<b>Proposal Date</b>	-		<b>Date of Commencement</b>		20-05-2025		
<b>Date of Completion</b>	28-05-2025		<b>Scheme Name</b>		5th SFC Grant in Aid		
<b>Scheme Component Name</b>	Maintenance and improvement of Road infrastructure		<b>Project Sub-Category</b>		CC Road		
<b>Project Type</b>	New Work		<b>Name of Executant</b>				

### Administrative Approval Details

<b>Approval No.</b>	OD/362/3460/119602/407513/00017647/AS
---------------------	---------------------------------------

### Technical Sanction Details

<b>Technical Sanction No.</b>	OD/362/3460/119602/407513/00017647/TS
<b>Fund Sanction No.</b>	
<b>Fund Sanction Amount (in Rs.)</b>	175000

### LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	<b>Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed -</b> Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	10.086969	Cum
i	Un-Skilled	0.1236	1.2467493684	-
2	<b>Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal -</b> Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	13.45614336	Cum
i	Skilled	0.18	2.4221058048	-
ii	Un-Skilled	3.9	52.478959104	-

3	<b>Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift</b> - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	2.3489	Cum
i	Un-Skilled	0.516	1.2120324	-
4	<b>Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum</b> - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	11.27574976	Cum
i	Un-Skilled	4.6	51.868448896	-
ii	Skilled	0.68	7.6675098368	-
5	<b>Masonry Stone Work (AR0717) : Laterite stone masonry</b> - Laterite stone masonry in cement mortar (1:6) in foundation and plinth cost conveyance, royalty, taxes of all materials, labor, required for the work, etc. complete and as per direction of the Engineer-in-charge.	-	1.233479808	Cum
i	Un-Skilled	1.21	1.49251056768	-
ii	Skilled	1.05	1.2951537984	-
iii	Highly-Skilled	2.295	2.83083615936	-
iv	Semi-Skilled	1.41	1.73920652928	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	108.29870033608	462	50033.999555269
2	Skilled	11.38476944	562	6398.24042528
3	Highly-Skilled	2.83083615936	612	1732.4717295283
4	Semi-Skilled	1.73920652928	512	890.47374299136
<b>Total:</b>				<b>59055.185453069</b>