

BILLING DPR

State	Odisha	District	Boudh	Block	Harabhanga	Gram Panchayat	Ramagarh
--------------	--------	-----------------	-------	--------------	------------	-----------------------	----------

Work Code	OD/349/3330/116807/418448/00019277 (Imp. of Road with CC/ Gr-II Metalling from Ramagarh Mangalaipitha to Kodapada Srirampur Chhak .)
Project Category	Road

Financial Year	2024-25	Execution Level	PS
Executing Agency	Panchayat Samiti, Harabhanga	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	16-06-2025
Date of Completion	17-07-2025	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	Maintenance and improvement of Road infrastructure	Project Sub-Category	CC Road
Project Type	Repair and Maintenance	Name of Executant	

Administrative Approval Details

Approval No.	OD/349/3330/116807/418448/00019277/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/349/3330/116807/418448/00019277/TS
Fund Sanction No.	31142
Fund Sanction Amount (in Rs.)	186532

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102a) : Earth work in hard soil or gravelly soil within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	9.9525	Cum
i	Un-Skilled	0.43	4.279575	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	7.0125	Cum
i	Un-Skilled	0.1236	0.866745	-

3	Concrete (AR0303a) : Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	17.7	Cum
i	Un-Skilled	3.9	69.03	-
ii	Skilled	0.18	3.186	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	11.62125	Cum
i	Un-Skilled	4.6	53.45775	-
ii	Skilled	0.68	7.90245	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	19.6	Sqm
i	Semi-Skilled	0.05	0.98	-
ii	Skilled	0.05	0.98	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	127.63407	462	58966.94034
2	Skilled	12.06845	562	6782.4689
3	Semi-Skilled	0.98	512	501.76
Total:				66251.16924