

BILLING DPR							
State	Odisha	District	Kandhamal	Block	Phiringia	Gram Panchayat	Balandapada
Work Code	OD/359/3429/118957/415125/00021227 (Construction of CC Road from Boupanga to Gangaladka)						
Project Category	Road						
Financial Year	2024-25		Execution Level		PS		
Executing Agency	Panchayat Samiti, Phiringia		Bill Status		Final Bill		
Proposal Date	-		Date of Commencement		25-07-2025		
Date of Completion	04-11-2025		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Maintenance and improvement of Road infrastructure		Project Sub-Category		CC Road		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/359/3429/118957/415125/00021227/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/359/3429/118957/415125/00021227/TS
Fund Sanction No.	31142
Fund Sanction Amount (in Rs.)	200000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	3.476170368	Cum
i	Un-Skilled	0.516	1.793703909888	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	11.1711475008	Cum
i	Un-Skilled	0.1236	1.3807538310989	-

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	16.6487492928	Cum
i	Skilled	0.18	2.996774872704	-
ii	Un-Skilled	3.9	64.93012224192	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	10.5338496	Cum
i	Un-Skilled	4.6	48.45570816	-
ii	Skilled	0.68	7.163017728	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	19.192273352	Sqm
i	Semi-Skilled	0.05	0.9596136676	-
ii	Skilled	0.05	0.9596136676	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	116.56028814291	462	53850.853122023
2	Skilled	11.119406268304	562	6249.1063227868
3	Semi-Skilled	0.9596136676	512	491.3221978112
Total:				60591.281642621