

BILLING DPR							
State	Odisha	District	Kalahandi	Block	Jayapatna	Gram Panchayat	Bandigaon
<b>Work Code</b>	OD/358/3412/118674/424120/00022568 (Imp. Of Adkata Tank At Amjore)						
<b>Project Category</b>	Water Body						
<b>Financial Year</b>	2024-25		<b>Execution Level</b>		PS		
<b>Executing Agency</b>	Panchayat Samiti, Jayapatna		<b>Bill Status</b>		Final Bill		
<b>Proposal Date</b>	-		<b>Date of Commencement</b>		04-12-2025		
<b>Date of Completion</b>	20-12-2025		<b>Scheme Name</b>		5th SFC Grant in Aid		
<b>Scheme Component Name</b>	Creation of Capital Asset for Revenue Generation		<b>Project Sub-Category</b>		Tank		
<b>Project Type</b>	New Work		<b>Name of Executant</b>				

### Administrative Approval Details

<b>Approval No.</b>	OD/358/3412/118674/424120/00022568/AS
---------------------	---------------------------------------

### Technical Sanction Details

<b>Technical Sanction No.</b>	OD/358/3412/118674/424120/00022568/TS
<b>Fund Sanction No.</b>	32
<b>Fund Sanction Amount (in Rs.)</b>	1000000

### LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	<b>Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift</b> - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	83.943	Cum
i	Un-Skilled	0.516	43.314588	-
2	<b>Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed</b> - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	21.01275	Cum
i	Un-Skilled	0.1236	2.5971759	-

3	<b>Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	117.709875	Cum
i	Skilled	0.18	21.1877775	-
ii	Un-Skilled	3.9	459.0685125	-
4	<b>R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	283.47	Sqm
i	Semi-Skilled	0.05	14.1735	-
ii	Skilled	0.05	14.1735	-
5	<b>Earth Work (AR0122Bii) : Earthwork in hard soil or gravelly soil within 5 Km. mechanical carriages and spreading in filling area/road berm within initial lead and lift</b> - Earthwork in hard soil or gravelly soil within 5 Km.mechanical carriages and spreading in filling area/road berm within initial lead and lift including dressing and leveling the bed, etc. as per direction of Engineer-in-Charge.	-	259.2	Cum
i	Un-Skilled	0.43	111.456	-
6	<b>Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum</b> - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	4.8465	Cum
i	Un-Skilled	4.6	22.2939	-
ii	Skilled	0.68	3.29562	-
7	<b>Masonry Stone Work (AR0713) : Rough stone dry packing in aprons and revetments with hard granite stones (15cm to 30cm) with hard granite stones</b> - Rough stone dry packing in aprons and revetments with hard granite stones (15cm to 30cm) with hard granite stones of size not less than 0.0025 cum stacked including cost, conveyance, royalty, taxes of all materials, labour required for the work etc. complete and as per direction of Engineer-in charge. (15cm-30cm)	-	78.75	Cum
i	Un-Skilled	1.04	81.9	-
ii	Highly-Skilled	0.17	13.3875	-
iii	Semi-Skilled	0.35	27.5625	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	720.6301764	462	332931.1414968
2	Skilled	38.6568975	562	21725.176395

3	Semi-Skilled	41.736	512	21368.832
4	Highly-Skilled	13.3875	612	8193.15
				<b>Total: 384218.2998918</b>