

BILLING DPR							
State	Odisha	District	Kandhamal	Block	Baliguda	Gram Panchayat	Sudra
<b>Work Code</b>	OD/359/3422/118879/416583/00026076 (IMPROVEMENT OF ROAD AT KATERIBHATTA)						
<b>Project Category</b>	Road						
<b>Financial Year</b>	2024-25		<b>Execution Level</b>		PS		
<b>Executing Agency</b>	Panchayat Samiti, Baliguda		<b>Bill Status</b>		Final Bill		
<b>Proposal Date</b>	17-12-2024		<b>Date of Commencement</b>		01-07-2025		
<b>Date of Completion</b>	10-07-2025		<b>Scheme Name</b>		5th SFC Grant in Aid		
<b>Scheme Component Name</b>	All Weather Connectivity		<b>Project Sub-Category</b>		CC Road		
<b>Project Type</b>	New Work		<b>Name of Executant</b>				

### Administrative Approval Details

<b>Approval No.</b>	OD/359/3422/118879/416583/00026076/AS
---------------------	---------------------------------------

### Technical Sanction Details

<b>Technical Sanction No.</b>	OD/359/3422/118879/416583/00026076/TS
<b>Fund Sanction No.</b>	4605
<b>Fund Sanction Amount (in Rs.)</b>	200000

### LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	<b>Earth Work (AR0102a4) : Earthwork in hard soil or gravelly soil within 50m lead, with one extra lift -</b> Earthwork in hard soil or gravelly soil within 50m lead, with one extra lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per direction of the Engineer-in-charge.	-	4.21360780032	Cum
i	Un-Skilled	0.471	1.9846092739507	-
2	<b>Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed -</b> Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	10.42514706816	Cum
i	Un-Skilled	0.1236	1.2885481776246	-
3	<b>Concrete (AR0303a) : Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal -</b> Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	18.04010092416	Cum

i	Un-Skilled	3.9	70.356393604224	-
ii	Skilled	0.18	3.2472181663488	-
4	<b>Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum</b> - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	12.110529024	Cum
i	Un-Skilled	4.6	55.7084335104	-
ii	Skilled	0.68	8.23515973632	-
5	<b>R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	40.134096	Sqm
i	Semi-Skilled	0.05	2.0067048	-
ii	Skilled	0.05	2.0067048	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	129.3379845662	462	59754.148869584
2	Skilled	13.489082702669	562	7580.8644788999
3	Semi-Skilled	2.0067048	512	1027.4328576
				<b>Total: 68362.446206084</b>