

BILLING DPR							
State	Odisha	District	Kalahandi	Block	Dharamagarh	Gram Panchayat	Chhanchanbahali
Work Code	OD/358/3410/118630/423990/00027404 (Construction of Rural Haat At-Ch.Bahali)						
Project Category	Other Infrastructure						
Financial Year	2023-24		Execution Level		PS		
Executing Agency	Panchayat Samiti, Dharamagarh		Bill Status		Final Bill		
Proposal Date	12-06-2023		Date of Commencement		05-01-2026		
Date of Completion	05-01-2026		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Development of Rural Haat		Project Sub-Category		Rural Haat		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/358/3410/118630/423990/00027404/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/358/3410/118630/423990/00027404/TS
Fund Sanction No.	12430
Fund Sanction Amount (in Rs.)	1000000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	<p>miscellaneous (ARM306) : Excavation, loading & carriage by mechanical means in medium hard rock (can not be scapped or peeled with knife hanheld specimen can be broken with single moderate blow with pick, crushing strength between 100 to 250 kg/sqcm) requiring blasting in canal, - Excavation, loading & carriage by mechanical means in medium hard rock (can not be scapped or peeled with knife hanheld specimen can be broken with single moderate blow with pick, crushing strength between 100 to 250 kg/sqcm) requiring blasting in canal, foundation of structures and other deep cutting sections in dry, wet or submerged conditions by mechanical drilling and appropriate blasting & disposal of excavated materials with 1 Km lead, loading into and transportation by transport vehicle and depositing the excavated materials neatly in approved specified dump yard within 1 Km lead & dressing to pro section as direction by the Engineer-in-charge and trimming of bed and slope to the design finished section manually, if necessary including all cost of drilling conveyance and storage of explosive, fuse coil, detonators, all accessories, machine charges etc. complete as specification and direction of the Engineer-in-charge. (Special Items for Irrigation works).</p>	-	1283.745	Cum

2	Iron Work (AR1703) : Iron work wrought and put up in trusses and record racks - Iron work wrought and put up in trusses and record racks including all cost of labour, material, machinery and T & P required for the work etc. as per direction of Engineer-in-Charge.	-	32.39608	Qntl
i	Un-Skilled	4.9212598425197	159.42952755906	-
ii	Semi-Skilled	1.9685039370079	63.771811023622	-
iii	Skilled	4.4291338582677	143.48657480315	-
3	Roofing (AR1132) : Supplying, feeting & fixing of G.C.I. Sheet (0.30mm thick) in roof drilling hole in wind ties - Supplying, fitting & fixing of G.C.I. Sheet (0.30mm thick) in roof drilling hole in wind ties including fixing of ridges valleys wind ties etc. including cost of fitting, Labour and material etc. complete as per direction of Engineer-in-Charge	-	280.24	Sqm
i	Un-Skilled	0.21505376344086	60.266666666667	-
ii	Highly-Skilled	0.16129032258065	45.2	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	219.69619422572	462	101499.64173228
2	Semi-Skilled	63.771811023622	512	32651.167244094
3	Skilled	143.48657480315	562	80639.45503937
4	Highly-Skilled	45.2	612	27662.4
Total:				242452.66401575