

BILLING DPR							
State	Odisha	District	Cuttack	Block	Salepur	Gram Panchayat	Mirzapur
Work Code	OD/350/3343/117129/399643/00030433 (Const. Of Cc Road From Gangeswar Bazar To Gangeswar Temple.)						
Project Category	Road						
Financial Year	2023-24		Execution Level		PS		
Executing Agency	Panchayat Samiti, Salepur		Bill Status		1st Bill		
Proposal Date	-		Date of Commencement		08-01-2026		
Date of Completion	-		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	All Weather Connectivity		Project Sub-Category		CC Road		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/350/3343/117129/399643/00030433/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/350/3343/117129/399643/00030433/TS
Fund Sanction No.	15598
Fund Sanction Amount (in Rs.)	143788

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	1.3	Cum
i	Un-Skilled	0.1236	0.16068	-
2	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	2.6	Cum
i	Skilled	0.18	0.468	-
ii	Un-Skilled	3.9	10.14	-

3	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	20.8	Sqm
i	Semi-Skilled	0.05	1.04	-
ii	Skilled	0.05	1.04	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specificaion and direction of Engineer-in charge.	-	15.701192	Cum
i	Un-Skilled	4.6	72.2254832	-
ii	Skilled	0.68	10.67681056	-
5	Earth Work (AR0102a1) : Earthwork in hard soil or gravelly soil within 50m to 75m lead and 1.5m, initial lift - Earthwork in hard soil or gravelly soil within 50m to 75m lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per direction of the Engineer-in-charge.	-	3.9	Cum
i	Un-Skilled	0.46	1.794	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	84.3201632	462	38955.9153984
2	Skilled	12.18481056	562	6847.86353472
3	Semi-Skilled	1.04	512	532.48
Total:				46336.25893312