

BILLING DPR

State	Odisha	District	Ganjam	Block	Rangeilunda	Gram Panchayat	Rangeilunda
--------------	--------	-----------------	--------	--------------	-------------	-----------------------	-------------

Work Code	OD/354/3382/275074/412625/00034157 (CONSTRUCTION OF ROAD FROM GP OFFICE TO ANTARABATIA)
Project Category	Road

Financial Year	2023-24	Execution Level	PS
Executing Agency	Panchayat Samiti, Rangeilunda	Bill Status	Final Bill
Proposal Date	01-07-2023	Date of Commencement	21-07-2025
Date of Completion	13-08-2025	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	MAINTENANCE OF ROADS AND BRIDGES	Project Sub-Category	Pavor Block
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/354/3382/275074/412625/00034157/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/354/3382/275074/412625/00034157/TS
Fund Sanction No.	13745
Fund Sanction Amount (in Rs.)	350000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	8.343972	Cum
i	Un-Skilled	4.6	38.3822712	-
ii	Skilled	0.68	5.67390096	-
2	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	39.226096	Sqm
i	Semi-Skilled	0.05	1.9613048	-

ii	Skilled		0.05	1.9613048	-
3	miscellaneous (ARM287) : Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC - Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC SP-63:2018. (New miscellaneous items) and as directed by Engineer-in-Charge.		-	329.7021	Sqm
4	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge		-	3.86295	Cum
i	Un-Skilled		0.516	1.9932822	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	40.3755534	462	18653.5056708
2	Skilled	7.63520576	562	4290.98563712
3	Semi-Skilled	1.9613048	512	1004.1880576
				Total: 23948.67936552