

BILLING DPR							
State	Odisha	District	Jagatsinghpur	Block	Jagatsinghpur	Gram Panchayat	Punanga
Work Code	OD/355/3389/118136/397910/00036886 (Repair of CC Road with Guard wall near Patana Pokhari, Vill-Punanga)						
Project Category	Road						
Financial Year	2025-26		Execution Level		PS		
Executing Agency	Panchayat Samiti, Jagatsinghpur		Bill Status		Final Bill		
Proposal Date	-		Date of Commencement		23-07-2025		
Date of Completion	07-09-2025		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	MAINTENANCE OF ROADS AND BRIDGES		Project Sub-Category		CC Road		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/355/3389/118136/397910/00036886/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/355/3389/118136/397910/00036886/TS
Fund Sanction No.	29781
Fund Sanction Amount (in Rs.)	300000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0101aa) : Earthwork in ordinary soil in foundation and plinth within 50m, initial lead and 1.5m, initial lift - Earthwork in ordinary soil in foundation and plinth within 50m, initial lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per direction of the Engineer-in-charge per 100 cum	-	15.707055	Cum
i	Un-Skilled	0.384	6.03150912	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	3.537625	Cum
i	Un-Skilled	0.1236	0.43725045	-

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	21.4279	Cum
i	Skilled	0.18	3.857022	-
ii	Un-Skilled	3.9	83.56881	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	16.50264	Cum
i	Un-Skilled	4.6	75.912144	-
ii	Skilled	0.68	11.2217952	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	58.935	Sqm
i	Semi-Skilled	0.05	2.94675	-
ii	Skilled	0.05	2.94675	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	165.94971357	462	76668.76766934
2	Skilled	18.0255672	562	10130.3687664
3	Semi-Skilled	2.94675	512	1508.736
Total:				88307.87243574