

BILLING DPR							
State	Odisha	District	Jharsuguda	Block	Kolabira	Gram Panchayat	Raghunathpali
Work Code	OD/357/3406/118546/381248/00038372 (IMPROVEMENT OF ROAD FROM COMMUNITY CENTER TO PRATAP MAJHI HOUSE , VILL-SINGIBAHAL)						
Project Category	Road						
Financial Year	2023-24		Execution Level		PS		
Executing Agency	Panchayat Samiti, Kolabira		Bill Status		Final Bill		
Proposal Date	10-10-2024		Date of Commencement		21-07-2025		
Date of Completion	03-09-2025		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Maintenance and improvement of Road infrastructure		Project Sub-Category		CC Road		
Project Type	Upgradation or Improvement		Name of Executant				

Administrative Approval Details

Approval No.	OD/357/3406/118546/381248/00038372/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/357/3406/118546/381248/00038372/TS
Fund Sanction No.	575
Fund Sanction Amount (in Rs.)	300000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	24.683248	Cum
i	Un-Skilled	0.516	12.736555968	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	21.979008	Cum
i	Un-Skilled	0.1236	2.7166053888	-

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	26.035368	Cum
i	Skilled	0.18	4.68636624	-
ii	Un-Skilled	3.9	101.5379352	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	17.123346	Cum
i	Un-Skilled	4.6	78.7673916	-
ii	Skilled	0.68	11.64387528	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	18.92968	Sqm
i	Semi-Skilled	0.05	0.946484	-
ii	Skilled	0.05	0.946484	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	195.7584881568	462	90440.421528442
2	Skilled	17.27672552	562	9709.51974224
3	Semi-Skilled	0.946484	512	484.599808
Total:				100634.54107868