

BILLING DPR							
State	Odisha	District	Balasore	Block	Nilgiri	Gram Panchayat	Jamudiha
Work Code	OD/346/3305/116240/393154/00048617 (Imp of road from RD road to ANM ventre at Jamudiha)						
Project Category	Road						
Financial Year	2023-24		Execution Level		PS		
Executing Agency	Panchayat Samiti, Nilgiri		Bill Status		Final Bill		
Proposal Date	-		Date of Commencement		13-08-2025		
Date of Completion	13-08-2025		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Maintenance and improvement of Road infrastructure		Project Sub-Category		CC Road		
Project Type	Repair and Maintenance		Name of Executant				

Administrative Approval Details

Approval No.	OD/346/3305/116240/393154/00048617/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/346/3305/116240/393154/00048617/TS
Fund Sanction No.	12488
Fund Sanction Amount (in Rs.)	215000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	3.728473056	Cum
i	Un-Skilled	0.516	1.923892096896	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	12.42824352	Cum
i	Un-Skilled	0.1236	1.536130899072	-

3	Concrete (AR0303a) : Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	16.156716576	Cum
i	Un-Skilled	3.9	63.0111946464	-
ii	Skilled	0.18	2.90820898368	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	10.92178976	Cum
i	Un-Skilled	4.6	50.240232896	-
ii	Skilled	0.68	7.4268170368	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	41.02224868	Sqm
i	Semi-Skilled	0.05	2.051112434	-
ii	Skilled	0.05	2.051112434	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	116.71145053837	462	53920.690148726
2	Skilled	12.38613845448	562	6961.0098114178
3	Semi-Skilled	2.051112434	512	1050.169566208
Total:				61931.869526352