

BILLING DPR							
State	Odisha	District	Puri	Block	Nimapada	Gram Panchayat	Sainsasasan
Work Code	OD/369/3543/121033/408957/00049752 (CONST OF CC ROAD FROM TORIHABANDHA RD ROAD PRADHAN SAHI CLUB HOUSE TO DANDAMUNDA SAHI ROAD)						
Project Category	Road						
Financial Year	2024-25		Execution Level		PS		
Executing Agency	Panchayat Samiti, Nimapada		Bill Status		Final Bill		
Proposal Date	10-12-2024		Date of Commencement		13-09-2025		
Date of Completion	19-10-2025		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	All Weather Connectivity		Project Sub-Category		CC Road		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/369/3543/121033/408957/00049752/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/369/3543/121033/408957/00049752/TS
Fund Sanction No.	29143
Fund Sanction Amount (in Rs.)	143788

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0110) : Fine dressing of earth work in ordinary or hard soil in road formation - Fine dressing of earth work in ordinary or hard soil in road formaton according to the direction of the department including cutting or filling earth upto 0.15m depth of surface.	-	105.90942	Sqm
i	Un-Skilled	0.01	1.0590942	-
2	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	2.4210864	Cum
i	Un-Skilled	0.516	1.2492805824	-
3	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	9.829610784	Cum
i	Un-Skilled	0.1236	1.2149398929024	-

4	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	12.250697184	Cum
i	Skilled	0.18	2.20512549312	-
ii	Un-Skilled	3.9	47.7777190176	-
5	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	7.4756352	Cum
i	Un-Skilled	4.6	34.38792192	-
ii	Skilled	0.68	5.083431936	-
6	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	19.27551444	Sqm
i	Semi-Skilled	0.05	0.963775722	-
ii	Skilled	0.05	0.963775722	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	85.688955612902	462	39588.297493161
2	Skilled	8.25233315112	562	4637.8112309294
3	Semi-Skilled	0.963775722	512	493.453169664
Total:				44719.561893754