

BILLING DPR							
State	Odisha	District	Ganjam	Block	Kabisuryanagar	Gram Panchayat	Badamahuri
Work Code	OD/354/3376/117809/412166/00052347 (Completion of incomplete paver road at Loharadhepa village end)						
Project Category	Road						
Financial Year	2023-24			Execution Level	PS		
Executing Agency	Panchayat Samiti, Kabisuryanagar			Bill Status	Final Bill		
Proposal Date	-			Date of Commencement	16-09-2025		
Date of Completion	17-09-2025			Scheme Name	SFC Devolution of Fund		
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI			Project Sub-Category	Pavor Block		
Project Type	New Work			Name of Executant			

Administrative Approval Details

Approval No.	OD/354/3376/117809/412166/00052347/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/354/3376/117809/412166/00052347/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	100000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	2.00215	Cum
i	Un-Skilled	4.6	9.20989	-
ii	Skilled	0.68	1.361462	-
2	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	1.864725	Cum

i	Un-Skilled	0.516	0.9621981	-
3	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	10.512875	Cum
i	Un-Skilled	0.1236	1.29939135	-
4	miscellaneous (ARM287) : Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC - Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC SP-63:2018. (New miscellaneous items) and as directed by Engineer-in-Charge.	-	101.075	Sqm

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	11.47147945	462	5299.8235059
2	Skilled	1.361462	562	765.141644
Total:				6064.9651499