

**BILLING DPR**

<b>State</b>	Odisha	<b>District</b>	Jagatsinghpur	<b>Block</b>	Kujang	<b>Gram Panchayat</b>	Patapur
--------------	--------	-----------------	---------------	--------------	--------	-----------------------	---------

<b>Work Code</b>	OD/355/3390/118168/397244/00052532 (Construction of CC road from Jagannath Temple to Sura Pani house)
<b>Project Category</b>	Road

<b>Financial Year</b>	2025-26	<b>Execution Level</b>	PS
<b>Executing Agency</b>	Panchayat Samiti, Kujang	<b>Bill Status</b>	Final Bill
<b>Proposal Date</b>	-	<b>Date of Commencement</b>	13-11-2025
<b>Date of Completion</b>	19-11-2025	<b>Scheme Name</b>	SFC Devolution of Fund
<b>Scheme Component Name</b>	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI	<b>Project Sub-Category</b>	CC Road
<b>Project Type</b>	New Work	<b>Name of Executant</b>	

**Administrative Approval Details**

<b>Approval No.</b>	OD/355/3390/118168/397244/00052532/AS
---------------------	---------------------------------------

**Technical Sanction Details**

<b>Technical Sanction No.</b>	OD/355/3390/118168/397244/00052532/TS
<b>Fund Sanction No.</b>	
<b>Fund Sanction Amount (in Rs.)</b>	100000

**LABOUR STATEMENT**

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	<b>Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed -</b> Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	3.54316	Cum
i	Un-Skilled	0.1236	0.437934576	-
2	<b>Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal -</b> Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	6.4471645	Cum
i	Skilled	0.18	1.16048961	-
ii	Un-Skilled	3.9	25.14394155	-

3	<b>Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum</b> - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	5.92885	Cum
i	Un-Skilled	4.6	27.27271	-
ii	Skilled	0.68	4.031618	-
4	<b>R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	4.537236	Sqm
i	Semi-Skilled	0.05	0.2268618	-
ii	Skilled	0.05	0.2268618	-
5	<b>Earth Work (AR0101aa) : Earthwork in ordinary soil in foundation and plinth within 50m, initial lead and 1.5m, initial lift</b> - Earthwork in ordinary soil in foundation and plinth within 50m, initial lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per direction of the Engineer-in-charge per 100 cum	-	0.251304	Cum
i	Un-Skilled	0.384	0.096500736	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	52.951086862	462	24463.402130244
2	Skilled	5.41896941	562	3045.46080842
3	Semi-Skilled	0.2268618	512	116.1532416
<b>Total:</b>				<b>27625.016180264</b>