

BILLING DPR							
State	Odisha	District	Kandhamal	Block	Tumudibandh	Gram Panchayat	Belaghar

<b>Work Code</b>	OD/359/3433/119010/417041/00052684 (Renovation of U.P School, Batipada)
<b>Project Category</b>	Building

<b>Financial Year</b>	2024-25	<b>Execution Level</b>	PS
<b>Executing Agency</b>	Panchayat Samiti, Tumudibandh	<b>Bill Status</b>	Final Bill
<b>Proposal Date</b>	22-07-2024	<b>Date of Commencement</b>	17-10-2025
<b>Date of Completion</b>	15-12-2025	<b>Scheme Name</b>	5th SFC Grant in Aid
<b>Scheme Component Name</b>	Maintenance of Primary School Building	<b>Project Sub-Category</b>	Elementary School
<b>Project Type</b>	Repair and Maintenance	<b>Name of Executant</b>	

### Administrative Approval Details

<b>Approval No.</b>	OD/359/3433/119010/417041/00052684/AS
---------------------	---------------------------------------

### Technical Sanction Details

<b>Technical Sanction No.</b>	OD/359/3433/119010/417041/00052684/TS
<b>Fund Sanction No.</b>	5579
<b>Fund Sanction Amount (in Rs.)</b>	366880

### LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	<b>Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift</b> - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	14.87924378752	Cum
i	Un-Skilled	0.516	7.6776897943603	-
2	<b>Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed</b> - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	7.16211725376	Cum
i	Un-Skilled	0.1236	0.88523769256474	-

3	<b>Concrete (AR0303a) : Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	5.609062536	Cum
i	Un-Skilled	3.9	21.8753438904	-
ii	Skilled	0.18	1.00963125648	-
4	<b>Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum</b> - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	4.929176168	Cum
i	Un-Skilled	4.6	22.6742103728	-
ii	Skilled	0.68	3.35183979424	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	53.112481750125	462	24537.966568558
2	Skilled	4.36147105072	562	2451.1467305046
<b>Total:</b>				<b>26989.113299062</b>