

BILLING DPR

State	Odisha	District	Mayurbhanj	Block	Jamda	Gram Panchayat	Hensda
--------------	--------	-----------------	------------	--------------	-------	-----------------------	--------

Work Code	OD/365/3495/120164/387625/00054887 (Completion of CC road from culvert to Primary school gate at Khairpal)
Project Category	Road

Financial Year	2025-26	Execution Level	PS
Executing Agency	Panchayat Samiti, Jamda	Bill Status	1st Bill
Proposal Date	-	Date of Commencement	10-10-2025
Date of Completion	-	Scheme Name	SFC Devolution of Fund
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI	Project Sub-Category	CC Road
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/365/3495/120164/387625/00054887/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/365/3495/120164/387625/00054887/TS
Fund Sanction No.	14036
Fund Sanction Amount (in Rs.)	200000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	4.44505836	Cum
i	Un-Skilled	0.516	2.29365011376	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	11.27202018	Cum
i	Un-Skilled	0.1236	1.393221694248	-

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	16.62751218	Cum
i	Skilled	0.18	2.9929521924	-
ii	Un-Skilled	3.9	64.847297502	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	10.017634	Cum
i	Un-Skilled	4.6	46.0811164	-
ii	Skilled	0.68	6.81199112	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	40.456092	Sqm
i	Semi-Skilled	0.05	2.0228046	-
ii	Skilled	0.05	2.0228046	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	114.61528571001	462	52952.261998024
2	Skilled	11.8277479124	562	6647.1943267688
3	Semi-Skilled	2.0228046	512	1035.6759552
Total:				60635.132279992