

**BILLING DPR**

<b>State</b>	Odisha	<b>District</b>	Ganjam	<b>Block</b>	Chatrapur	<b>Gram Panchayat</b>	Agastinuagam
--------------	--------	-----------------	--------	--------------	-----------	-----------------------	--------------

<b>Work Code</b>	OD/354/3369/117673/412128/00056065 (CONSTRUCTION OF CC/PAVER ROAD AT WARD NO. 9 BACK SIDE FROM GOPAL SAHU TO PAKALU MASER HOUSE AT BADA NOLIANUAGAON)
<b>Project Category</b>	Road

<b>Financial Year</b>	2025-26	<b>Execution Level</b>	PS
<b>Executing Agency</b>	Panchayat Samiti, Chatrapur	<b>Bill Status</b>	Final Bill
<b>Proposal Date</b>	-	<b>Date of Commencement</b>	15-10-2025
<b>Date of Completion</b>	19-10-2025	<b>Scheme Name</b>	SFC Devolution of Fund
<b>Scheme Component Name</b>	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI	<b>Project Sub-Category</b>	CC Road
<b>Project Type</b>	New Work	<b>Name of Executant</b>	

**Administrative Approval Details**

<b>Approval No.</b>	OD/354/3369/117673/412128/00056065/AS
---------------------	---------------------------------------

**Technical Sanction Details**

<b>Technical Sanction No.</b>	OD/354/3369/117673/412128/00056065/TS
<b>Fund Sanction No.</b>	14036
<b>Fund Sanction Amount (in Rs.)</b>	202038

**LABOUR STATEMENT**

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	<b>Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	17.24068368	Cum
i	Skilled	0.18	3.1033230624	-
ii	Un-Skilled	3.9	67.238666352	-
2	<b>Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum</b> - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	13.061124	Cum

i	Un-Skilled	4.6	60.0811704	-
ii	Skilled	0.68	8.88156432	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Skilled	11.9848873824	562	6735.5067089088
2	Un-Skilled	127.319836752	462	58821.764579424
				<b>Total: 65557.271288333</b>