

**BILLING DPR**

<b>State</b>	Odisha	<b>District</b>	Khordha	<b>Block</b>	Bolagarh	<b>Gram Panchayat</b>	Kalanga
--------------	--------	-----------------	---------	--------------	----------	-----------------------	---------

<b>Work Code</b>	OD/362/3461/119629/407012/00056253 (KALANGA TO PANDA SAHI ROAD )
<b>Project Category</b>	Road

<b>Financial Year</b>	2022-23	<b>Execution Level</b>	PS
<b>Executing Agency</b>	Panchayat Samiti, Bolagarh	<b>Bill Status</b>	1st Bill
<b>Proposal Date</b>	22-04-2021	<b>Date of Commencement</b>	09-10-2025
<b>Date of Completion</b>	-	<b>Scheme Name</b>	5th SFC Grant in Aid
<b>Scheme Component Name</b>	All Weather Connectivity	<b>Project Sub-Category</b>	CC Road
<b>Project Type</b>	New Work	<b>Name of Executant</b>	

**Administrative Approval Details**

<b>Approval No.</b>	OD/362/3461/119629/407012/00056253/AS
---------------------	---------------------------------------

**Technical Sanction Details**

<b>Technical Sanction No.</b>	OD/362/3461/119629/407012/00056253/TS
<b>Fund Sanction No.</b>	8652
<b>Fund Sanction Amount (in Rs.)</b>	230376

**LABOUR STATEMENT**

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	<b>Concrete (AR0303a) : Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal -</b> Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	12.42	Cum
i	Un-Skilled	3.9	48.438	-
ii	Skilled	0.18	2.2356	-
2	<b>Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum -</b> Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	20.825	Cum
i	Un-Skilled	4.6	95.795	-
ii	Skilled	0.68	14.161	-

3	<b>Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed</b> - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	5.77695	Cum
i	Un-Skilled	0.1236	0.71403102	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	144.94703102	462	66965.52833124
2	Skilled	16.3966	562	9214.8892
				<b>Total: 76180.41753124</b>