

BILLING DPR							
State	Odisha	District	Jagatsinghpur	Block	Tirtol	Gram Panchayat	Gopalpur
<b>Work Code</b>	OD/355/3393/118215/397636/00056486 (CONSTRUCTION OF CC ROAD FROM RAMA CHANDRA PRADHAN HOUSE TO POLUA GADA, VILL- ARANA.)						
<b>Project Category</b>	Road						
<b>Financial Year</b>	2024-25		<b>Execution Level</b>		PS		
<b>Executing Agency</b>	Panchayat Samiti, Tirtol		<b>Bill Status</b>		Final Bill		
<b>Proposal Date</b>	-		<b>Date of Commencement</b>		14-10-2025		
<b>Date of Completion</b>	10-11-2025		<b>Scheme Name</b>		5th SFC Grant in Aid		
<b>Scheme Component Name</b>	Maintenance and improvement of Road infrastructure		<b>Project Sub-Category</b>		CC Road		
<b>Project Type</b>	New Work		<b>Name of Executant</b>				

### Administrative Approval Details

<b>Approval No.</b>	OD/355/3393/118215/397636/00056486/AS
---------------------	---------------------------------------

### Technical Sanction Details

<b>Technical Sanction No.</b>	OD/355/3393/118215/397636/00056486/TS
<b>Fund Sanction No.</b>	1130
<b>Fund Sanction Amount (in Rs.)</b>	186532

### LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	<b>Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal -</b> Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	7.2	Cum
i	Skilled	0.18	1.296	-
ii	Un-Skilled	3.9	28.08	-
2	<b>R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc -</b> Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	38	Sqm
i	Semi-Skilled	0.05	1.9	-
ii	Skilled	0.05	1.9	-

3	<b>Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum</b> - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	14.7825	Cum
i	Un-Skilled	4.6	67.9995	-
ii	Skilled	0.68	10.0521	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Skilled	13.2481	562	7445.4322
2	Un-Skilled	96.0795	462	44388.729
3	Semi-Skilled	1.9	512	972.8
<b>Total:</b>				<b>52806.9612</b>