

BILLING DPR

State	Odisha	District	Ganjam	Block	Polosara	Gram Panchayat	Kendubadi
--------------	--------	-----------------	--------	--------------	----------	-----------------------	-----------

Work Code	OD/354/3380/117913/411563/00061070 (Construction of CC/Paver road of village Gareijhuli)
Project Category	Road

Financial Year	2022-23	Execution Level	PS
Executing Agency	Panchayat Samiti, Polosara	Bill Status	Final Bill
Proposal Date	01-07-2023	Date of Commencement	18-10-2025
Date of Completion	25-10-2025	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	Maintenance and improvement of Road infrastructure	Project Sub-Category	CC Road
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/354/3380/117913/411563/00061070/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/354/3380/117913/411563/00061070/TS
Fund Sanction No.	13745
Fund Sanction Amount (in Rs.)	210000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Concrete (AR0303a) : Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	19.497391056	Cum
i	Un-Skilled	3.9	76.0398251184	-
ii	Skilled	0.18	3.50953039008	-
2	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	15.184884	Cum
i	Un-Skilled	4.6	69.8504664	-

ii	Skilled	0.68	10.32572112	-
----	---------	------	-------------	---

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	145.8902915184	462	67401.314681501
2	Skilled	13.83525151008	562	7775.411348665
				Total: 75176.726030166