

BILLING DPR

State	Odisha	District	Balasore	Block	Bahanaga	Gram Panchayat	Khantapada
--------------	--------	-----------------	----------	--------------	----------	-----------------------	------------

Work Code	OD/346/3298/116055/393880/00061657 (IMPUR OF ROAD FROM TIKINA PUTY HOUSE TO CHINTAMANI HOUSE)
Project Category	Road

Financial Year	2022-23	Execution Level	PS
Executing Agency	Panchayat Samiti, Bahanaga	Bill Status	Final Bill
Proposal Date	13-07-2018	Date of Commencement	12-12-2025
Date of Completion	04-01-2026	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	All Weather Connectivity	Project Sub-Category	CC Road
Project Type	Repair and Maintenance	Name of Executant	

Administrative Approval Details

Approval No.	OD/346/3298/116055/393880/00061657/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/346/3298/116055/393880/00061657/TS
Fund Sanction No.	9122
Fund Sanction Amount (in Rs.)	119500

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	1.380444	Cum
i	Un-Skilled	0.516	0.712309104	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	7.06787328	Cum
i	Un-Skilled	0.1236	0.873589137408	-

3	Concrete (AR0303a) : Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	8.89005936	Cum
i	Un-Skilled	3.9	34.671231504	-
ii	Skilled	0.18	1.6002106848	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	6.40526016	Cum
i	Un-Skilled	4.6	29.464196736	-
ii	Skilled	0.68	4.3555769088	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	16.0629287	Sqm
i	Semi-Skilled	0.05	0.803146435	-
ii	Skilled	0.05	0.803146435	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	65.721326481408	462	30363.25283441
2	Skilled	6.7589340286	562	3798.5209240732
3	Semi-Skilled	0.803146435	512	411.21097472
				Total: 34572.984733204